

Time Extension/Waiver – Contract Award  
Item 2.8b – Local Streets and Roads Projects  
Program Year 2000/2001

Project #	Applicant County	Extension Amount By Component (\$ in thousands)	Number of Months Requested
	PPNO	E&P	Extended Deadline
	Project Description	PS&E R/W CON Total	CT Recommendation
<b>Reason for Project Delay:</b>			
1	City of San Buenaventura Los Angeles	\$0 \$0 \$0 \$460 <b>\$460</b>	7 months (from 12/22/00 to 7/22/01)  07/22/2001  Support – although POST DEADLINE
<p>The City's request for "Post Deadline" extension is necessitated by the unforeseen need for new striping and Cable T.V. installation on Pierpont Boulevard. The new striping plan required public hearings and acceptance. The Cable T.V. design and construction delayed the project 6 months. Due to these delays, the City separated the project design into two phases. Phase I involved structural section repairs and other work that would not be impacted by the striping design or cable installation. Phase I was awarded on December 22, 2000. In December 2000, prior to the phasing of the project, the City prepared an extension request, but upon award of Phase I withdrew the request believing they had met the STIP requirement for award. The Department did not proceed with the extension request due to the December 22, 2000 award. It was thought at the time that the deadline had been met.</p> <p>The City was able to open bids for Phase II in June 2001, and awarded the contract for Phase II in July 2001. This was 7 months after the original deadline date, necessitating this request for extension. The project was completed on February 25, 2002 and the final invoice has been submitted. In order for the Department to pay the invoice, an extension for award of the Phase II contract is required by the CTC.</p> <p>Due to the design delays, the City is requesting a 7-month extension for award of the Phase II construction contract.</p>			