

Update on the San Francisco-Oakland Bay Bridge East Span California Transportation Commission Meeting

October 21, 2015

Item 23

Dan McElhinney, Caltrans



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Bay Bridge East Span Skyway and SAS



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

SAS Tower Looking East



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

East Span Towards YBI 2014



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Looking North 2015



© 2015 California Department of Transportation ALL RIGHTS RESERVED



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Bay Bridge West Span



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Bay Bridge West Span



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

SAS from Treasure Island



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Toll Bridge Program Oversight Committee 2015





- Chair Steve Heminger, Executive Director of the Bay Area Toll Authority (BATA)
- Malcolm Dougherty, Director of the Department of Transportation (Caltrans)
- Will Kempton, Executive Director of the California Transportation Commission (CTC)



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT


CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

The Toll Bridge Seismic Safety Peer Review Panel (TBSSPRP)



- TBSSPRP has been involved to various degrees in the review of the State's highly valued long span Toll Bridges.
- Regularly involved with the new East Span of the SFOBB
- Has been informed of all significant decisions on the new East Span of the SFOBB
- Caltrans has considered input from TBSSPRP members regarding all significant decisions on the new East Span of the SFOBB
- Operates as an adhoc committee, meeting on the request of Caltrans.
- TBSSPRP current and past membership includes:
- Dr. Frieder Seible, Mr. Joe Nicoletti, Dr. I.M. Idriss, and Dr. John Fisher.



Toll Bridge Seismic Retrofit Program CO and COS Cash Flow for East Span Projects Expenditure thru August 2015



Date: 10/21/15

Notes: 1) CO and COS forecasts are based on 2nd quarter 2015 Financial and Risk Management Reports.
2) Forecasts include risk of \$143M CO, and \$71M COS.
3) FY 14/15 COS expenditures include A&E expenditures from FY 13/14.

New East Bay Bridge Span



SAS Looking North 2015




© 2015 California Department of Transportation. ALL RIGHTS RESERVED




THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Tower Anchor Rod Grouting






Anchor Rods

Steel Dowels


Tower Footing – 424 Tower Anchor Rods

- Length - Approximately 26 feet Long
- 388 – 75 mm Diameter Anchor Rods
- 36 – 100 mm Diameter Anchor Rods
- 152 steel dowels



Tower Base Grouting Operation



Tower Footing Illustration




Anchor Rods at Air Bladder Bulkheads



Approx. 150 mm layer of Grout

Anchor Rod Grout Inspection Hole – Operation Visual Inspection (Borescope)

Tower Anchor Rods: Critical Findings
As of 01/07/14




- Legend**
- Initial Inspection (6 total), 9/24/14 to 10/8/14
 - Bladder Focused Inspection (3 total), 10/22/14-11/14/14
 - Post Water-jetting Inspection (13 total), 12/12/14-12/30/14
 - △ Partially grouted 350 to 500 mm (12 total), 9/27/14 to 9/28/14
 - Approximate location where inflatable bulkhead hose (bladder) was present during construction

Finding	Rod	Date	Condition	Notes, Water Sample Tested
Initial Inspection	(1)	145-1-1	9/24/14	Partially Grouted
	(2)	149-1-5	9/28/14	Partially Grouted
	(3)	145-1-2	9/29/14	Partially Grouted
	(4)	160-2-2	9/29/14	Partially Grouted
	(5)	149-1-4	10/7/14	Fully UngROUTed
	(6)	142-2-1	10/8/14	Fully UngROUTed
Additional 12 rods were found to be partially grouted 350 to 500 mm				
Bladder Focused Inspection	(7)	135-2-2	10/22/14	Partially Grouted
	(8)	160-2-1	10/22/14	Partially Grouted
	(9)	138-2-3	11/14/14	Partially Grouted
Post water-jetting Inspection	(10)	157-2-8	12/12/14	Fully UngROUTed
	(11)	157-2-7	12/12/14	Intermittent Voids
	(12)	133-1-11	12/12/14	Partially Grouted
	(13)	142-1-2	12/13/14	Intermittent Voids
	(14)	142-1-11	12/13/14	Intermittent Voids
	(15)	137-1-1	12/13/14	Intermittent Voids
	(16)	155-1-1	12/14/14	Partially Grouted
	(17)	141-1-5	12/14/14	Partially Grouted
	(18)	143-1-1	12/16/14	Intermittent Voids
	(19)	138-1-1	12/18/14	Intermittent Voids
	(20)	131-1-6	12/18/14	Intermittent Voids
	(21)	148-2-1	12/18/14	Intermittent Voids
	(22)	132-2-2	12/18/14	Intermittent Voids

Notes: 1. This table is current as of 01/06/15 where 96% video evaluation has taken place

Finding	Rod	Date	Depth UngROUTed (mm)
1	133-2-11	9/27/2014	490
2	155-1-12	9/27/2014	400
3	144-1-7	9/28/2014	430
4	136-1-1	9/28/2014	420
5	162-1-2	9/28/2014	390
6	131-1-6	9/28/2014	350
7	137-1-1	9/29/2014	500
8	152-2-6	9/29/2014	450
9	136-2-4	9/29/2014	440
10	133-1-8	9/29/2014	420
11	133-1-8	9/29/2014	400
12	156-1-5	9/29/2014	360

Summary of All Findings	
Fully UngROUTed	3
Partially Grouted, >500mm	10
Partially Grouted, 350-500mm	12
Intermittent Voids	9
Total	34




Replace the Grout to Seal

- 95% of rods were wet
- 138 Rods not fully grouted
 - 6 rods ranging from 2.17 m to 5.27 m ungrouted
 - 12 rods ranging from 350 mm to 600 mm ungrouted.
- 69 Samples of Water Collected
(updated December 17, 2014)
 - 13 samples sent for chemical testing
 - 1 sample bay water sent for chemical comparison
 - 5 samples sent for biological testing

Legend:

- Water present (402 total)
- Dry grout (21 total)
- See Notes
- ▲ Water sample collected (66 total), including 1 sample from the bay
- 350mm-600mm ungrouted (12 total)



Notes:

1. Rod 149-1-5: 4.32m ungrouted
2. Rod 150-1-2: Rod previously removed
3. Rod 145-1-1: 2.17m ungrouted
4. Rod 145-1-2: 2.17m ungrouted
5. Rod 160-2-2: 4.74m ungrouted
6. Rod 149-1-4: 5.27m ungrouted
7. Rod 142-2-1: 5.27m ungrouted

T1 Anchor Rod Advisory Expert Team

- Alan Pense, Ph.D., M.NAE
- Louis Raymond, Ph.D., P.E.
- Jeffrey A. Gorman, Ph.D., P.E.
- John Kulicki, Ph.D., P.E., M.NAE
- Robert H. Heidersbach, Ph.D., P.E.
- Herbert E. Townsend, Ph.D., P.E.
- Karl H. Frank, Ph.D., P.E.
- Robert Bittner, P.E.
- Sheldon W. Dean Jr., Sc.D., P.E.
- Thomas J. Langill, Ph.D.
- Douglas E. Williams, P.E.



Peer Review Group of the Proposed Inspection and Maintenance of the SFOBB New East Span




Peer review expert group from the International Cable Supported Bridge Operators Association:

- Leif J. Vincentsen, Managing Director M.Sc., Sund & Bælt Partner A/S, Denmark (Lead Author)
- Barry Colford, CEng FICE, formerly Chief Engineer and Bridge Master, Forth Road Bridge, Scotland (Lead Author)*
- Chris Saladino, Facility Engineer, Bronx-Whitestone Bridge, MTA Bridge and Tunnels (Contributing)
- Jim Gibson, Highway Maintenance Manager, Tsing Ma Bridge, Hong Kong (Contributing)
- Ewa Bauer, Chief Engineer, Golden Gate Bridge (Participated only in preliminary meetings and site visit)

*Now preservation practice leader at AECOM

Main Cable Protective Coating



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Application of Zinc Paste



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

Installation of S-wire Wrap



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION

San Francisco-Oakland Bay Bridge Pier E3 Demonstration Project November 7, 2015 Demolition By Controlled Charges Implosion



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

California Department of Transportation

Pier E3 Blast Mat Installation September 2015



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

SFOBB Project Background & Updates

- New east span opened in 2013
- Dismantling split into multiple contracts:
 - YBITS-2
 - 504/288
 - Pier E3 Demonstration
 - Marine Foundations



Dismantling Contracts

YBITS 2 Contract




504/288 Contract

Marine Foundation Contract



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Description of Pier E3



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Pier E3 Alternatives Analysis: Dismantling vs Implosion

Cofferdam

Cofferdam	Estimated # Piles
54" Pipe Piles	36
24" Pipe Piles	18
King Piles (H-Piles)	170
Sheet Piles	170
Total	394

Cable Saw




Hydraulic Hoe Ram



Alternatives Analysis

BCDC Exhibit G




*Duration estimate only covers construction of cofferdam under constraints of 2012 BO. Mechanical dismantling not included in duration.



SFOBB Project Background & Updates

- Project EIS – Finalized in 2001 (CEQA Exempt)
- Regulatory Authorizations Issued in 2001
- Permitting for Pier E3 Demonstration began in 2013
- Permit amendments were required for E3 Implosion



McAteer-Petris Act Section 66605

Restoration of open water to the Bay is considered a public benefit, therefore in compliance with the McAteer-Petris Act

Restoration of 79,000 cubic yards of open water from removal of all marine foundations



Pier E3 alone represents 20% or ~17,000 cubic yards



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Biological Resources



BCDC Exhibit K

THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT


Bird Protection

Potential Impacts

- Pressure waves (if diving)

Avoidance and Minimization Measures

- Establish 500' Exclusion Zone for Listed Diving Birds:
 - CA Least Tern (CESA – Endangered)
 - Brown Pelican (CFGC – Fully Protected)
- Avian Biologists will monitor for species
- Deter diving birds prior to implosion
- Implosion delayed if listed species dive into Exclusion Zone



Federal Regulations


NOAA NMFS-Incidental Harassment Authorization

Level A Harassment - Potential for permanent hearing loss, injury or death

Level B Harassment - Potential behavioral impacts or temporary hearing loss



Pier E3 Demonstration Project Status



Summer 2014



Winter 2014



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Pier E3 Demonstration Project Status

June 2015



July 2015



August 2015




September 2015




THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Depth/Elevation of Removal



Blast Attenuation System



BCDC Exhibit I

THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Pier E3 Blast Plan Review

Design and Quality Control/Check



Contract Drilling & Blasting LLC

Quality Assurance/Independent Review



ENGINEERED EXPLOSIVE SERVICES, LLC

THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

Demonstration Project Phasing


Dismantling of Pier E3 will take place in 4 phases:

Phase	Status
1. Dismantling of pier cap and fender system	Completed August 2015
2. Drilling of bore holes into caisson and buttress walls and installing the Blast Attenuation System (BAS)	Work started September 8, 2015
3. Installing charges, activating the BAS and imploding the pier	Load Charges – November 1, 2015 Blast – November 7, 2015
4. Management and removal of remaining dismantling debris	November 16-24, 2015




Pier E3 Controlled Blasting Blast Plan

Side View




Top View



Total Borings: 159

Implosion Scheduled for November

Optimal times for Pier E3 blast based on presence of biological resources.

 Green boxes are months when a species is not expected around Pier E3 or at low densities.

	J	F	M	A	M	J	J	A	S	O	N	D
Harbor Seal												
California Sea Lion												
Elephant Seal												
Gray Whale												
Longfin Smelt												
Pacific Herring												
Chinook Salmon ¹												
Green Sturgeon ²												
Nesting Birds												
Diving Birds												

¹ Juvenile Chinook salmon densities around Pier E3 are low (highest value of 0.25indv/10,000 sq. meters in May)

² Green sturgeon have potential to occur around Pier E3 year-round, but in very low densities

BCDC Exhibit L



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT


Protected Fish Species

Chinook Salmon



36 inches

Steelhead



Up to 45 inches

Coho Salmon



28 inches

Green Sturgeon



7 feet (84 inches)


Longfin Smelt



3 inches

BCDC Exhibit N

Critical & Essential Fish Habitat



SFOBB Pier E3
Fish Hydroacoustic Thresholds
80% Attenuation BAS



Pier E3

206dB Peak - 820'

187dB SEL - 2,550'

183dB SEL - 4,000'



Richmond-San Rafael Bridge

Pier E3

206dB Peak - 820'

187dB SEL - 2,550'

183dB SEL - 4,000'

Pacific Ocean

San Mateo-Hayward Bridge

Pier E3 Avian Deterrents



Direct: Human presence

Visual: Lasers/lights



Auditory: Sound Cannons



Marine Mammals



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT

SFOBB Pier E3 Marine Mammal Exclusion and Harassment Zones

Northern Elephant Seal
Pacific Harbor Seal

**Level B Harassment
(Behavioral Harassment)
Zone - 9,700'**

Pier E3

Marine Mammal Exclusion Zone - 1,160'

Level B Harassment (TTS) Zone - 5,700'

80

Harbor Porpoise Harassment Zones

Level A –Harassment Zone


5,800 feet

Level B TTS Harassment Zone


26,500 feet

Level B Behavioral Harassment Zone

44,500 feet



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT



Water Quality Monitoring


- Potential Water Quality Impacts
 - ↑ pH from implosion of concrete
 - ↑ Turbidity from disturbing bay sediment (**1-2 hours anticipated**)
- Extensive Monitoring Program
 - Sediment: pH, Toxicity
 - Plume Mapping **South then North**
 - Water Quality Grab Samples

Transient = No Permanent Impacts



Expected Turbidity Drop-off

- Receiving
Water Limits per
RWQCB WDRs,
Board Order No.
R2-2002-0011



2015

2016

Sep

Oct

Nov

Dec

Jan

7 14 21 28 5 12 19 26 2 9 16 23 30 7 14 21 28 4 11

1/7: BCDC Commission Debriefing



Order/Deliver Explosives

Fall BAS Frames

Prep / Install Bubble Curtain/ Air Compressors

Set up Rigs

Drill Walls (159 ea)

Lesson Learned

11/7 or 8: Blast Concrete

1/6: Contract Completion

Load w/ Explosives & Install Cover



Retrieve Drill Platforms, Blast Mats & BAS Frames

Post Blast Cleanup and Survey

Project Closeout

DRAFT

Pier E3 Implosion Simulation

Please Start E3 Video



THE SAN FRANCISCO-OAKLAND BAY BRIDGE
EAST SPAN SEISMIC SAFETY PROJECT



Thank You



THE SAN FRANCISCO-OAKLAND
BAY BRIDGE
SEISMIC SAFETY PROJECT

CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION