State of California
Business, Transportation and Housing Agency
Department of Transportation

Prepared By: Terry L. Abbott Chief Division of Local Assistance (916) 653-1776 PROJECT BUSINESS MATTERS
Extension Request – Project Allocation

Resolution: G-01-21

CTC Meeting: May 9, 2002

Reference No.: 2.8a(1)

Original Signed By ROBERT L. GARCIA Chief Financial Officer May 1, 2002

WAIVER REQUEST – CTC RESOLUTION G-01-21 CTC STIP GUIDELINES SECTION 65 – TIMELY USE OF FUNDS

LOCAL STREETS AND ROADS PROJECTS WAIVER-02-xx

RECOMMENDATION

The Department of Transportation's recommendations are shown on the attachment.

SUMMARY AND CONCLUSIONS

Resolution G-01-21, *STIP Guidelines*, adopted by the California Transportation Commission (Commission) on July 12, 2001, stipulates that funds programmed for all components of local grant projects are available for allocation only until the end of the fiscal year identified in the State Transportation Improvement Program. The guidelines further stipulate that the Commission may approve waivers to the timely use of funds deadline one time only for up to 20 months in accordance with Section 14529.8 of the Government Code.

The Commission has programmed \$41,768,000 in fiscal year 2001-2002 for the 18 projects on the attached list. The implementing agencies have been unable to allocate the funds and do not anticipate allocating the funds by the June 30, 2002 deadline. The attachment shows the details of each project and the delays that have resulted in the extension requests. The project sponsors request extensions, and the planning agencies concur.

Attachment

	Applicant	Extension Amount	Number of Months Requested
	County	By Component (\$ in thousands)	
	DDV	E&P	Extended Deadline
	PPNO Project Description	PS&E R/W	CT Recommendation
	Project Description	CON	C1 Recommendation
		TOTAL	
	Reason for Project Delay:		
1	County of Del Norte	\$0	20 months
	Del Norte	\$0	
		\$78	02/29/2004
	PPNO: 1018P	\$4,938	
	Reconstruction of Elk Valley	\$5,016	Support – meets STIP guidelines
	Road		
	Report (HASR) to support the right-of-way would require sign anticipated that the acquisition county originally assumed that In addition, review of the HPSI Caltrans' review. These delays	Historic Property Survey Report (HPSR). T nificant attention, however the portion needs can occur, however it will require more effor the HASR could be done using a minimal p R with HASR requires Federal and State His	omprehensive Historical Architectural Survey the county did not anticipate that the purchase of ed is technically part of a preserve. It is out and time than originally estimated. Also, the process, taking considerably less time to process, storical Preservation Office review in addition to funds, necessitating an extension for both. The
2	County of Plumas	\$0	20 months
-	Plumas County	\$0	
		\$0	02/29/2004
	PPNO: 2045	\$1,417	
	Rehabilitation & Safety		02/29/2004 Support, meets STIP guidelines
	Rehabilitation & Safety Improvements	\$1,417	
	Rehabilitation & Safety	\$1,417	

April 1, 2002 Page 1 of 7

Project #	Applicant County	Extension Amount By Component (\$ in thousands)	Number of Months Requested		
	PPNO	E&P PS&E	Extended Deadline		
	Project Description	R/W CON	CT Recommendation		
	Reason for Project Delay:	TOTAL			
3	County of Trinity	\$0	9 months		
3	Trinity County	\$360 \$1,255	03/31/2003		
	PPNO: 2138 New County Road in Eastern Weaverville from SR 299 to SR 3	\$0 \$1,615	Support a 6-month extension for FHWA delays and SHPO timing		
	This project's E&P was allocated in May 2000 and the project requires a full environmental analysis performed by a consultant. Within one month of the allocation, the county lost its STIP Programming Specialist. This employee was lost at the onset of the design-contracting season and before RFPs could be prepared for environmental services. The county was not able to prepare RFPs for several projects for 6 months. Due to the loss of this knowledgeable employee, the County was unaware that a STIP amendment could be requested outside the biennial STIP programming cycle. By the time the county learned that amendments could be requested, it was too late to request an amendment for the 2001-02 fiscal year. The county attempted to meet the deadline and allocate PS&E and ROW in the 2001-02 fiscal year, however additional delays have occurred.				
	our area has changed twice dur documents and processes to sat said a combined document sho delay of approximately one-mo- consultation with the State Hist Archaeological Survey Reports previously been told this could months or more. The two-mon delays is approximately 6 months	ing the course of this project. The first listy CEQA and NEPA. The consultants all be prepared. This required revisions onth. The third liaison agreed to the comport of the complete before circulating the bedone concurrently, and scheduled act the circulation and public comment periods. The county is requesting a 9-month	Assessment (CEQA/NEPA). The FHWA liaison for iaison said the project would require separate a scheduled work accordingly. The second liaison to what had already been prepared and caused a abined document, but informed the county that neurrence with the findings of the Historic and a draft environmental documents. The county had cordingly. SHPO consultation commonly takes 4 d must wait until then. The combination of these extension for both the PS&E and ROW components t recommends 6-months to account for the		
4	Town of Paradise	\$0	18 months		
	Butte County	\$0 \$0	12/31/2003		
	PPNO: 2L118 Road widening, re-alignment, and asphalt overlay	\$290 \$290	Support, meets STIP guidelines		
	During the PS&E phase of this project, it was discovered that additional right of way and overhead utility relocation would be needed to accommodate two minor left-turn pockets that were not originally anticipated. These changes will also require above ground utility relocation for both PG&E and Pacific Bell. Due to their current backlog of work, they anticipate a minimum 12-month delay for relocations once right of way is secured. The city does not anticipate any additional cost increases as a result of these circumstances. Due to the uncertain nature of the estimated timing of the utility relocations, the city is requesting an 18-month extension for construction funds.				

April 1, 2002 Page 2 of 7

Project #	Applicant	Extension Amount	Number of Months Requested		
	County	By Component (\$ in thousands)	T		
		E&P	Extended Deadline		
	PPNO	PS&E			
	Project Description	R/W	CT Recommendation		
		CON			
	December Decised Delem	TOTAL			
5	Reason for Project Delay: County of Butte	\$0	12 months PS&E		
3	•	\$22	18 months ROW		
	Butte County				
	DDNO 11.47	\$93	20 months CON		
	PPNO: 1L47	\$2,967	06/30/2003		
	Reconstruction of West 8 th	\$3,082	12/31/2003		
	Avenue		02/29/2004		
			Support, meets STIP guidelines		
	This project is a joint venture between the City of Chico and Butte County. A cost sharing arrangement had to be approved between the City and the County, requiring complete preliminary project reports and detailed presentations. The agreement was ratified on July 18, 2001. The environmental process for this project requires both CEQA and NEPA reviews. The county entered into a contract with an environmental on August 7, 2001. The proposed map for the Area of Potential Effects (APE) was sent for approval at the end of October, 2001. The APE was approved by FHWA January 31, 2002. During the environmental cultural resources research, it was found that several properties had structures that needed historical evaluation. This required an				
	amendment to the original environmental consulting contract and additional research time. The cultural resource report complete with historic review will need Caltrans, FHWA and SHPO review before it can be incorporated into the draft environmental document. This is expected to be complete by March 2003. Once the environmental document is complete, the PS&E allocation should be made in June 2003. The project involves road right of way that belongs to the City of Chico and Butte County. This right of way is not continuous and uniform in all locations, necessitating purchase of additional right of way to facilitate roadway widening and drainage facilities. Acquisition and certification of the required right of way is estimated to be complete by December 2003, at which time the County hopes to advertise. A contract can be executed by the end of February 2004.				
	months for construction.		-months for PS&E, 18 months for right of way, and 20		
6	City and County of San	\$0 \$780	12 months		
	Francisco	\$780 \$50	6/20/2002		
]	San Francisco County	\$50			
		\$6.200	6/30/2003		
	DDNO: 2022	\$6,300 \$7,130			
	PPNO: 2023 4 th Street Bridge	\$6,300 \$7,130	Support, meets STIP guidelines		

April 1, 2002 Page 3 of 7

Project #	Applicant County	Extension Amount By Component (\$ in thousands)	Number of Months Requested		
	•	E&P	Extended Deadline		
	PPNO Project Description	PS&E R/W CON TOTAL	CT Recommendation		
	Reason for Project Delay:				
7	Council of San Benito County	\$0	12 months		
	Governments San Benito County	\$0 \$0	6/30/2003		
	PPNO: 0938	\$75 \$75	Support, meets STIP guidelines		
	Reserve CMAQ Match - San Juan Road				
	The project schedule was set back due to unexpected and unforeseen delays in bridge construction in the project area. Project completion is dependent on replacement of two bridges along San Juan Highway, and bridge construction is scheduled for summer 2002. The bridge construction setbacks resulted in a delay of 12 months. Consequently, the COG is requesting a 12-month extension.				
8	City of Monterey	\$0	18 months		
	Monterey County	\$600 \$0	12/31/2003		
	PPNO: 0480	\$0			
	Widen highway to 4 lanes	\$600	Support, meets STIP guidelines		
	should take approximately 4 mo	onths, and the certification and final approsecomplete, an allocation for PS&E will be	st approximately one year, the public process wal should take approximately 2 months. Once the requested. Due to these delays, the city is		
9	City of Tulare	\$0	12 months		
	Tulare County	\$150			
		\$453	6/30/2003		
	PPNO: 8631	\$0			
	Intermodal Transit Facility	\$603	Support, meets STIP guidelines		
	The City requested an allocation of the E&P component of this project (programmed in 2001-02) in April 2001. Due to changes requested to the Total Project Funding Plan and the Finance Letter, the allocation did not take place until March 2002. This allocation delay resulted in a delay in performing environmental clearance of approximately 12 months, and PS&E and Right of Way will be delayed an equal amount. Therefore, the city is requesting a 12-month extension each for the PS&E and Right of Way components.				
10	City of Whittier	\$0	20 months		
	Los Angeles County	\$0 \$0	2/29/2004		
	PPNO: 2872 Whittier Greenway Trail	\$1,634 \$1,634	Support, meets STIP guidelines		
	The City has worked diligently for the past three years to negotiate with Union Pacific Railroad Company to acquire the property for this project. The city obtained an allocation extension from the CTC for right of way from June 30, 2001 to December 31, 2001. Escrow finally closed in December 2001. The city can now begin the design process, which will include issuing an RFP for the selection of an engineering and design team, community participation during the preliminary design phase, and the preparation of plans and specs following final design. It is expected that the entire process will be completed in the first quarter of 2004, at which time the city can request the allocation of construction funds. Consequently, the city is requesting the maximum 20-month extension.				

April 1, 2002 Page 4 of 7

	Applicant	Extension Amount	Number of Months Requested		
	County	By Component (\$ in thousands) E&P	Extended Deadline		
	PPNO Project Description	PS&E R/W CON	CT Recommendation		
	Reason for Project Delay:	TOTAL			
11	City of Santa Clarita	\$0	20 months		
	Los Angeles County PPNO: 2379	\$0 \$0 \$1,999	2/29/2004		
	Bridge Widening and Replacement	\$1,999	Support, meets STIP guidelines		
	The scope of this project was expanded from rehabilitation to replacement of both the northbound and southbound bridges over the railroad. Upon the initial field review, Caltrans staff identified that the southbound bridge met the HBRR criteria for replacement. The city has secured HBRR funds to replace the southbound bridge. This will require additional time to prepare the environmental documents and design for the southbound bridge replacement. Consequently, the city is requesting a 20-month extension for allocation of the construction funds.				
12	County of Los Angeles	\$0	20 months		
	Los Angeles County PPNO: 2271	\$0 \$0 \$6,322	2/29/2004		
	Hasley Canyon Road/Interstate 5 Interchange	\$6,322	Support, meets STIP guidelines		
	widening the bridge to a four-lane width. The new design is expected to provide better performance. Review and selection of the modern roundabout design option has taken much longer than other, more conventional design alternatives. Securing approval of the Project Report and Environmental Document from Caltrans and consensus from other agencies, as well as the necessity of holding numerous community meetings, has already delayed the project about 28 months. Due to the uniqueness of the project design, there may be additional delays in the PS&E phase of the project. However, the county feels that the maximum extension of 20 months will allow it to complete the project. Therefore, the county is requesting an extension of 20 months for allocation of the construction funds.				
13	Alameda Corridor	\$0	6 months		
	Transportation Authority Los Angeles County	\$0 \$0 \$4,710	12/31/2002		
	PPNO: 2826 PCH/Alameda Grade Sep Rte 1 Dominguez Channel/Coil Ave.	\$4,710	Support, meets STIP guidelines		
	Originally, a single grade separation was proposed on Pacific Coast Highway over the Alameda Corridor freight rail lines by constructing a 2,100 foot viaduct including a 512 foot long overhead structure. After original design was nearly completed, the decision was made to expand the scope of the project by constructing the extended overhead viaduct to grade separate not only the ACTA mainline tracks, but also Alameda Street and the San Pedro Branch spur track which serves the back area of the Port of Los Angeles. The newly updated design now includes the construction of a 2,700 foot viaduct that includes a 1,700 foot long overhead structure. With the unanticipated major increase in project scope, additional time is required to redesign the entire project and acquire additional right of way parcels for the project. In order to minimize the project delay, Caltrans has terminated the design contract with the City of Los Angeles and entered into an agreement with Alameda Corridor Transportation Authority (ACTA) allowing ACTA to design and construct the project. An additional 6 months is required to award the construction contract. Therefore, ACTA is requesting a 6-month				

April 1, 2002 Page 5 of 7

Project #	Applicant	Extension An		Number of Months Requested		
Ī	County	By Component (\$ in thousands) E&P		Extended Deadline		
	PPNO	PS&E		Extended Deadnine		
	Project Description	R/W		CT Recommendation		
		CON				
	Reason for Project Delay:	TOTAL				
14	City of Los Angeles	\$0		20 months		
•	Los Angeles County	\$218		20 11011110		
		\$0		2/29/2004		
	PPNO: 2858	\$2,516		g		
	Eagle Rock ATSAC	\$2,734		Support, meets STIP guidelines		
	When this project was first submitted to LACMTA for approval, the city stated that city funding for project design activities and construction would become available in FY 2001/02, 2002/03 and 2003/04. However, project grant funding was approved by MTA/SCAG for FY 2000/01, 2001/02 and 2002/03. In June 2001, CTC approved the city's request to extend that PS&E and construction funds programmed in FY 2000/01 for 20 months. However, in their time extension request, the city requested extension for the 2000/01 funds only, assuming the extension would also apply to funds programmed in the following years. Since this is not the case, the city is now requesting an allocation extension for the funds programmed in FY 2001/02 of 20 months to match their initial project plan.					
15	City of Los Angeles	\$0	project plan.	20 months		
-	Los Angeles County	\$0				
		\$0		2/29/2004		
	PPNO: 2375	\$2,022		Support, meets STIP guidelines		
	LA-Roadway Bridge, Bunker Hill	\$2,022		Support, meets STIP guidennes		
16	the uncertainty of the estimate of funds.	of time needed, t	he city is requesting	al 12 months. This was not foreseen by the city. Due to an extension of 20 months for allocation of construction		
16	City of Montebello	\$ 27 \$183	\$0 \$183	20 months		
	Los Angeles County	\$ 633	\$660	2/29/2004		
	PPNO: 2367	\$0	\$0			
	Beverly Blvd Widening – Phase III	\$843	\$843	Support – meets STIP guidelines		
	The original STIP programming incorrectly had all these components programmed in the same year. Due to the close scheduling of 2 major construction projects (Beverly Blvd Widening, Phase III and Beverly Blvd/Rio Hondo Bridge Replacement) in the major business corridor, it is best to combine the projects into one to minimize impact on area businesses. The City is conducting an internal study to evaluate the possibility of combining the two, as it will take at least 4 years to complete them if they are done separately (one after the other). However, combining the two requires significant coordination with the Highway Bridge Rehabilitation and Replacement Program. Also, the Beverly Blvd Bridge Replacement project was delayed due to funding problems in the neighboring City of Pico Rivera. The City of Montebello is requesting that PA&ED funds be shifted to ROW, and that PS&E and ROW fund allocations be extended 20 months.					
17	City of South Gate	\$0	\$0	20 months		
	Los Angeles County	\$ 50 \$ 4	\$0 \$0	2/29/2004		
	PPNO: 2362	\$610	\$664	LI 271 200T		
	The Rio Hondo Bridge Widening I-710/Firestone Blvd IC Phase 3	\$664	\$664	Support – meets STIP guidelines		
	construction, and that the construction all project components program (Phase 2). Phase 2 construction	med in the same has been delayed from overlappi	n be extended 20 modely ear. Construction ed and therefore is forng the two construct	thus is requesting that these funds be shifted to nths. The original STIP programming incorrectly had of the project is pending completion of a nearby project recing postponement of the construction of this Phase 3 ion projects to minimize traffic disruptions. Therefore, construction funds.		

April 1, 2002 Page 6 of 7

Project #	Applicant	Extension Amount	Number of Months Requested	
	County	By Component (\$ in thousands)	-	
		E&P	Extended Deadline	
	PPNO	PS&E		
	Project Description	R/W	CT Recommendation	
	_	CON		
		TOTAL		
	Reason for Project Delay:			
18	City of Rancho Mirage	\$0	9 months	
	Riverside County	\$0		
		\$0	3/31/2003	
	PPNO: 0000D	\$1,012		
	Ramon Road Improvement	\$1,012	Support, meets STIP guidelines	
	This project does not have an approved National Environmental Protection Act (NEPA) document at this time. Several technical studies are currently under review and consideration by Caltrans and FHWA. The city has submitted a revised biological assessment and a revised Area of Potential Effects (APE) exhibit for completion of a Historic Property Survey Report (HPSR) for Caltrans and FHWA review. Also, ongoing consultation with Native American tribes have been conducted and documented in response to Caltrans/FHWA concerns. It is uncertain whether additional issues may delay approval of the NEPA document before the allocation deadline of June 2002. Therefore, the city is taking the precaution of requesting an allocation extension of 9 months to allow for any additional unforeseen circumstances that may arise from the NEPA review process.			

April 1, 2002 Page 7 of 7