

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: December 8-9, 2004

Reference No.: 3.11
Information Item


From: CINDY MCKIM
Acting Chief Financial Officer

Prepared by: Carlton L. Haack
Division Chief
Project Management

Ref: **FY 2004-05 FIRST QUARTER PROJECT DELIVERY REPORT**

The Department of Transportation's FY 2004-05 First Quarter Project Delivery Report is attached.

Attachment



Caltrans

CALIFORNIA DEPARTMENT OF TRANSPORTATION

**QUARTERLY REPORT
1ST QUARTER
FY 2004/05**



**for the
CALIFORNIA TRANSPORTATION COMMISSION**

Executive Summary

CTC Quarterly Report – Q1 FY 2004/05

Project delivery through the first quarter is on track overall; right-of-way expenditures are lagging somewhat, environmental delivery is strong, and STIP and SHOPP project delivery is on pace. To keep delivery on track, the Department has updated the right-of-way plan and anticipates right-of-way acquisition and expenditures will increase through the remainder of the year. In the SHOPP, the Department is challenged with a high level of third and fourth quarter delivery and is looking to bring some projects in earlier to avoid a large workload peak in the fourth quarter.

1st Quarter FY 2004/05 Project Delivery

For the 2004/05 fiscal year, the planned number and value of STIP projects decreased substantially compared to prior years, while SHOPP projects increased. This is a reflection of available funding and programming priorities set in the newly adopted 2004 STIP and SHOPP programming documents. The total value of projects programmed for delivery in the current fiscal year is almost \$1.6 billion.

Through the first quarter, the Department delivered a total of thirty-six highway construction contracts, thirteen percent of the annual plan, valued at \$158 million. The percentage of projects delivered to date is comparable to the first quarter of prior delivery years.

In the 2004 SHOPP, several of the projects programmed for delivery in the current year were programmed in a prior year in the 2002 SHOPP. These projects were delivered on time but did not receive a construction allocation due to funding constraints. To avoid counting the delivery of these projects twice, the report has been modified to include prior year delivery.

Seismic Safety Retrofit Program: The *Phase 2 Seismic Retrofit Program* is ninety-eight percent complete. Construction on one of the three bridges at the Junction of Interstate 580 and Interstate 80 was completed this quarter. Project development activities continue to progress on the final eight bridges in the program. Seven of the eight bridges are planned to begin construction within the next year; the final bridge is planned to begin construction in early 2006. The *Local Bridges Seismic Retrofit Program* is forty-eight percent complete. Five bridges were completed last year. 645 bridges remain to be retrofitted at an estimated cost of \$580 million, which requires close to \$120 in local match funds.

Retrofit Soundwall Program: Construction at four locations was completed this quarter bringing the total number of locations complete to twenty-eight, or forty-four percent. As reported previously, the major delay factor in delivering the soundwall locations to construction is funding. Six of the remaining ten projects are to be combined and constructed with STIP projects, which will delay delivery to 2006/07.

Toll Bridge Seismic Retrofit Program: On September 30, 2004, the one bid received for construction of the Self-Anchored Cable Suspension bridge contract as part of the East Span replacement project expired without the Department awarding a contract. The Department is currently evaluating options and is working with Business, Transportation and Housing Agency, an Independent Review Team, and Federal Highway Administration (FHWA) Peer Review Team to review options.

Environmental Milestones: Delivery of environmental milestones in the first quarter is significantly higher than the first quarter of last year. The number of documents planned in the STIP and SHOPP has also changed from the prior year. The number of STIP draft documents decreased and the number of SHOPP final documents increased. This is indicative of current programming and funding trends. In the

2004 programming documents, very few new STIP projects were programmed while a number of new SHOPP projects were programmed. A comparison to last year's plan and 1st quarter delivery shows:

- STIP Draft Environmental Documents – less documents planned, higher completion rate.
- STIP Final Environmental Documents – less documents planned, higher completion rate.
- SHOPP Draft Environmental Documents – comparable documents planned and completed.
- SHOPP Final Environmental Documents – more documents planned, higher completion rate.

A table in the appendix of the report shows the environmental documents that “carried over” from previous years, and details the environmental documents planned for the current year and when they were originally planned. In addition, the table shows documents that were not delivered last year that are delayed beyond the current year. Out of a total of 179 total milestones planned last year, forty-seven or twenty-six percent were carried over. The breakdown of carryover milestones by program, document category and document type is as follows:

- *Program* - ten (21%) are STIP projects, fifteen (32%) are STIP Support-Only projects, and twenty-two (47%) are SHOPP projects.
- *Document Category* – one (2%) was a Notice of Preparation, twenty-four (51%) are Draft Environmental Documents, and twenty-two (47%) are Final Environmental Document.
- *Document Type* – four (8%) are Categorical Exemptions, twenty-three (49%) are Negative Declarations; and twenty (43%) are Environmental Impact Reports.

The majority of the delays last year can be attributed to resource availability, project prioritization, or resource agency constraints and delays. Due to staffing challenges and project prioritization changes resulting from uncertain funding, many projects were slowed down or suspended. In addition, continued challenges with resource agencies to gain project approvals were exacerbated by staffing constraints and hiring freezes within those agencies. Project priorities and the Department's support resources have stabilized with the adoption of the 2004 STIP and SHOPP and the enactment of the fiscal budget. These factors, along with the Department's continued efforts on programmatic agreements, increased coordination and support of resource agencies, and improved project delivery processes has allowed the Department to improve focus on environmental delivery commitments. That focus appears to be producing the intended results as evidenced in the first quarter delivery.

Right of Way Allocation: The Department received a right of way allocation of \$180 million dollars. Expenditures reported in the first quarter are lower than reported in past years. In addition to these expenditures, the Department expended \$13 million of local funded (non-State Highway Account) right of way capital, which is substantially higher than historical rates for non-state expenditures. The Right-of-Way plan has been revised, as presented to the Commission at the October 2004 meeting. The Department anticipates that expenditures will increase in subsequent quarters and plans to fully utilize all funds allocated for right of way this year.

Construction Contracts: The Department completed arbitration on one contract this quarter and no new contracts were brought to arbitration. The value of on-going construction contracts remains at \$7.1 billion.

CTC QUARTERLY REPORT - Q1 FY 04/05

TABLE OF CONTENTS

STIP, SHOPP PROGRAM AND ADDITIONAL DELIVERY.....	Pages	1
CAPITAL SUPPORT	Pages	2
RIGHT OF WAY	Pages	3
ENVIRONMENTAL DOCUMENT MILESTONES.....	Pages	4
PHASE 2 SEISMIC & TOLL BRIDGE RETROFIT PROGRAM	Pages	5 - 6
RETROFIT SOUNDWALLS PROGRAM.....	Pages	7 - 8
CONSTRUCTION PROGRAM: CONTRACT ADMINISTRATION, CLAIMS EXPOSURE AND DELIVERY.....	Pages	9
INTERCITY RAIL	Pages	10
<u>APPENDIX:</u>		
RIGHT OF WAY: MAJOR CAPITAL SPENDING PLAN.....	Pages	A1
COMPARISON OF ENVIRONMENTAL DOCUMENTS FOR STIP SUPPORT ONLY AND ROLLOVER PROJECTS.....	Pages	A2
ENVIRONMENTAL MILESTONES.....	Pages	A3 - A9
PHASE 2 SEISMIC & TOLL BRIDGE RETROFIT PROGRAM	Pages	A10



STIP, SHOPP PROGRAM AND ADDITIONAL DELIVERY

CTC Quarterly Report - Q1 FY 04/05

Caltrans

	Annual	YTD	Annual	
## DELIVERED (RTL/VOTE)**	Plan	Actual	Plan	Advanced*
STIP Program	9	1	11%	0
STIP Time Extensions	0	0	0%	-
SHOPP Program	190	16	8%	0
SHOPP Program (Prior)*	71	19	27%	0
Subtotal Program Delivery	270	36	13%	0

ADDITIONAL DELIVERY

Toll + Seismic	1
Retrofit Soundwall	0
Minor - Maintenance	18
Emergency	13

TOTAL DELIVERY

68

(Dollars in Millions)

\$\$ DELIVERED (RTL/VOTE)**	Annual	YTD	Advanced	Total	Annual
	Plan	Actual			Plan
					% Dollars
STIP Program	\$ 28	\$ 3	\$ -	\$ 3	11%
STIP Time Extensions	0	0	-	0	0%
SHOPP Program	1,312	57	-	57	4%
SHOPP Program (Prior)	235	98	-	98	42%
Subtotal Program Delivery	\$ 1,575	\$ 158	\$ -	\$ 158	10%

\$\$ ADDITIONAL DELIVERY

Toll + Seismic	\$ 13
Retrofit Soundwall	-
Minor - Maintenance	6
Emergency	18

\$\$ TOTAL DELIVERY

\$ 195

DELIVERY COMPARISON

	FY01/02	FY02/03	FY03/04	FY04/05
STIP Plan for year	58	41	48	9
STIP Deliv thru 1st Quarter*	5	3	7	1
SHOPP Plan for year	144	137	155	190
SHOPP Deliv thru 1st Quarter*	26	18	24	16
Total Deliv Prog thru 1st Quarter*	79	63	88	68

\$\$ DELIVERY COMPARISON

	FY01/02	FY02/03	FY03/04	FY04/05
STIP Plan for year	\$ 821	\$ 544	\$ 576	28
STIP Deliv thru 1st Quarter	128	29	41	3
SHOPP Plan for year	574	693	738	1312
SHOPP Deliv thru 1st Quarter	125	78	163	57
Total Deliv thru 1st Quarter	\$ 283	\$ 193	\$ 249	195

* Future year advanced projects not included in Year To Date (YTD) Actual number

** For STIP Projects actual RTL; for SHOPP Projects, RTL or CTC Vote, for SHOPP (Prior) CTC Vote



Caltrans

CAPITAL SUPPORT

CTC Quarterly Report - Q1 FY 04/05

1st Quarter FY 2004-2005 RIP and IIP Project Development Expenditures

In December 2001, the Department began to report Project Development (environmental and design phases) final expenditures for projects that were programmed (after approval of Senate Bill 45 in 1997), with Regional Improvement Program (RIP) and/or Interregional Improvement Program (IIP) funding in the State Transportation Improvement Program (STIP). Project details are reported monthly in the allocation boxes and a summary is included in each Quarterly Report. Corridor projects are excluded from the report until Project Development for all projects in the corridor is complete.

CURRENT YEAR PROJECT DEVELOPMENT SUMMARY (Dollars in thousands)

CURRENT YEAR FY 2004/05	<u>1st Quarter</u>	<u>2nd Quarter</u>	<u>3rd Quarter</u>	<u>4th Quarter</u>	<u>Year To Date</u>
# of Projects Reported	1	0	0	0	0
Programmed Amount	\$ 3,000	\$ 0	\$ 0	\$ 0	\$ 0
* Expenditures	\$ 0	\$ 0	\$ 0	\$ 0	\$ 0

EXPENDITURE COMPARISON

	<u>FY 02/03</u>	<u>FY 03/04</u>
# of Projects Reported	18	12
Programmed Amount	\$ 24,799	\$ 22,544
Expenditures	\$ 27,816	\$ 25,238

*Note: One STIP projected delivered (page 1) in 1st Qtr was a construction capital (no support) contribution to another project.



RIGHT OF WAY CAPITAL ALLOCATION FY 04-05 CTC QUARTERLY REPORT - Q1

SUMMARY OF FY 04/05 RIGHT OF WAY ALLOCATION (Expenditures thru 1st Quarter)

(Dollars in Millions)

	<u>Fiscal year Allocation</u>	<u>Expended Year to Date</u>	<u>%</u>
New Major STIP	\$ 17.8	\$ 0.1	1%
Post Cert			
Major STIP Design Sequencing (Post Cert)	\$ 1.2	\$ 0.0	0%
Major STIP (Post Cert)	43.9	5.6	13%
Non-Major STIP (Post Cert)	19.4	0.2	1%
SHOPP (Post Cert)	<u>13.7</u>	<u>1.0</u>	7%
Subtotal (Post Cert)	\$ 78.2	\$ 6.8	9%
Other (including SHOPP, Unfunded Project Obligations/Commitments)	\$ 61.2	\$ 10.1	16%
Fund Reservation			
Minor Project, Safety, etc.	8.9	0.1	2%
Hardships	1.4	0.0	0%
Proj Dev/Environmental Permit Fees	0.7	0.1	13%
Damage to property (Inverse)	11.8	1.1	9%
Pre-Project Mitigations	<u>0.0</u>	<u>0.0</u>	0%
TOTALS	\$ 180.0	\$ 18.2	10%

EXPENDITURE COMPARISONS

1st QTR	<u>FY 02/03</u>	<u>FY 03/04</u>	<u>FY 04/05</u>
Allocation	\$ 200.0	\$ 173.5	\$ 180.0
Expenditures to Date	<u>33.0</u>	<u>94.0</u>	<u>18.2</u>
Remaining Allocation	\$ 167.0	\$ 79.5	\$ 161.8
 % Expenditures to Allocation	 17%	 54%	 10%



ENVIRONMENTAL DOCUMENT MILESTONES

CTC Quarterly Report - Q1 FY 04/05

Caltrans

DELIVERY ENVIRONMENTAL MILESTONES

Milestone Description	New Milestones		Carryover Milestones		Annual Milestones		
	Plan	Actuals	Plan	Actuals	Plan	Actuals	%
<u>Notice Of Preparation</u>							
STIP	2	0	0	0	2	0	0%
SHOPP	2	0	1	0	3	0	0%
Total Combined NOP Milestones	4	0	1	0	5	0	0%
<u>Draft Environmental Documents:</u>							
STIP Environmental Impact Reports	9	0	5	1	14	1	7%
STIP Negative Declarations	9	0	6	2	15	2	13%
Total STIP DED Milestones	18	0	11	3	29	3	10%
SHOPP Environmental Impact Reports	8	0	6	1	14	1	7%
SHOPP Negative Declarations	33	7	7	0	40	7	18%
Total SHOPP DED Milestones	41	7	13	1	54	8	15%
Total Combined DED Milestones	59	7	24	4	83	11	13%
<u>Final Environmental Documents:</u>							
STIP Environmental Impact Reports	3	0	6	0	9	0	0%
STIP Negative Declarations	5	0	5	0	10	0	0%
STIP Categorical Exemptions	5	1	2	1	7	2	29%
Total STIP FED Milestones	13	1	13	1	26	2	8%
SHOPP Environmental Impact Reports	4	1	2	0	6	1	17%
SHOPP Negative Declarations	22	2	5	1	27	3	11%
SHOPP Categorical Exemptions	56	19	2	0	58	19	33%
Total SHOPP FED Milestones	82	22	9	1	91	23	25%
Total Combined FED Milestones	95	23	22	2	117	25	21%

Delivery Comparison - Q1 FY 03/04

<u>Notice Of Preparation</u>			
STIP	5	0	0%
SHOPP	1	1	100%
<u>Draft Environmental Documents:</u>			
STIP Environmental Impact Reports	9	0	0%
STIP Negative Declarations	23	1	4%
Total STIP DED Milestones	32	1	3%
SHOPP Environmental Impact Reports	5	0	0%
SHOPP Negative Declarations	33	6	18%
Total SHOPP DED Milestones	38	6	16%
Total Combined DED Milestones	70	7	10%
<u>Final Environmental Documents:</u>			
STIP Environmental Impact Reports	9	0	0%
STIP Negative Declarations	24	1	4%
STIP Categorical Exemptions	10	0	0%
Total STIP FED Milestones	43	1	2%
SHOPP Environmental Impact Reports	2	0	0%
SHOPP Negative Declarations	26	2	8%
SHOPP Categorical Exemptions	41	3	7%
Total SHOPP FED Milestones	69	5	7%
Total Combined FED Milestones	112	6	5%



SEISMIC SAFETY RETROFIT PROGRAM

CTC Quarterly Report – Q1 FY 04/05

Seismic Retrofit Program Delivery

Phase 1 Seismic Retrofit Program - The program was 100 percent complete in May of 2000.

Phase 2 Seismic Retrofit Program - 1,138 bridges (98.4 percent) completed. \$1.205 billion (89 percent) allocated. Currently there are nine bridges under construction and eight bridges under design.

Program Highlights

The second (valued at \$38 million) of three contracts at the Alameda Junction of Interstates 80 and 580 was completed this quarter.

Toll Bridge Seismic Retrofit Program – Five bridges (71 percent) completed. \$3.926 billion allocated to date. The allocated amount has been reduced to reflect the de-obligation of \$742 million for the Self Anchored Suspension contract when the bid expired.

Program Highlights

In May 26, 2004, the Department opened the one bid received for construction of the Self-Anchored Cable Suspension bridge contract as part of the East Span replacement project for the San Francisco to Oakland Bay Bridge. This contract to build the steel tower, cable, and steel deck sections supplements the ongoing foundation construction contracts for the suspension bridge. The bid submitted included a domestic steel-based bid and an alternative foreign steel-based bid, both substantially exceeding the estimated contract budget. This bid expired on September 30, 2004.

The Department submitted a detailed report in August, 2004 updating cost and schedule information for the Toll Bridge Seismic Retrofit Program. Proposed costs and schedule as outlined in the report are included in the seismic appendix to this report.



Currently the Department in conjunction with the Federal Highway Administration, State's Business, Transportation and Housing Agency and an Independent Review Team are evaluating options for the Self-Anchored Cable Suspension Bridge. It is anticipated that study findings and recommendations will be made to the Legislature for their consideration when the evaluation is complete.

Local Bridges Seismic Retrofit Program – 589 bridges (48 percent) completed. \$483 million (49 percent) of the estimated \$983 million needed for the program has been allocated.



SEISMIC SAFETY RETROFIT PROGRAM

CTC Quarterly Report – Q1 FY 04/05



\$'s shown are in Millions.

* Delivered = retrofit complete.



AB1740 RETROFIT SOUNDWALL PROGRAM
CTC Quarterly Report - Q1 FY 04/05

RETROFIT SOUNDWALL PROGRAM SUMMARY (CUMULATIVE)

<i>Total Program to Date</i>	Total <u>Planned</u>	Dollars <u>Delivered</u> ¹	Percent <u>Delivered</u>	Total <u>Completed</u>	Percent <u>Completed</u>
VALUE OF PROJECTS	\$226,000	\$183,465	81.2%	\$70,894	31.4%
<i>(Dollars in Thousands)</i>					
<i>Total Program to Date</i>	Total <u>Planned</u>	Locations <u>Delivered</u> ²	Percent <u>Delivered</u>	Total <u>Completed</u> ²	Percent <u>Completed</u>
NUMBER OF LOCATIONS	63	53	84.1%	28	44.4%

04-05 FY DELIVERY PLAN RETROFIT SOUNDWALL MILESTONES COMPLETED

<u>Milestones Completed</u>	Annual <u>Plan</u>	<u>Actual</u>	<u>% Actual</u>
Environmental (PAED)	0	0	0%
Right of Way Certification	4	0	0%
Ready to List (RTL)	3	0	0%
Construction Completion (CCA)	<u>17</u>	<u>4</u>	<u>24%</u>
Soundwall Milestones	24	4	17%

Notes:

¹ Dollars Delivered denotes when project funding is approved for allocation.


² Locations Delivered and Total Completed denotes when all projects for a single location have met the RTL and CCA milestone, respectively. To date, two locations have incorporated alternative solutions to constructing soundwalls and one location has been deleted.



AB1740 RETROFIT SOUNDWALL PROGRAM


CTC Quarterly Report - Q1 FY 04/05

RETROFIT SOUNDWALL DELIVERY



Planned Baseline Delivery — Actually Delivered - - - Planned Accelerated Delivery

RETROFIT SOUNDWALL DELIVERY



Planned Baseline Delivery — Actually Delivered - - - Planned Accelerated Delivery



Division of Construction
CONTRACT ADMINISTRATION
1st Quarter FY 2004/05 (\$ in Millions)



Quarterly Status Report^c

	Q1 03/04		Q2 03/04		Q3 03/04		Q4 03/04		Q1 04/05	
	No	Value	No	Value	No	Value	No	Value	No	Value
1. Ongoing Contracts @ Beginning of Quarter	638	7,080	591	6,961	507	6,862	487	7,157	569	7,127
2. New Contracts this Quarter	87	175	61	336	60	477	197	556	113	405
3. Accepted Contracts this Quarter	134	294	145	435	80	183	115	586	125	460
Ongoing Contracts @ End of Quarter (1+2-3)	591	6,961	507	6,862	487	7,157	569	7,127	557	7,073
4. Accepted Contracts @ Beginning of Quarter ^a	1,343	4,740	1,283	4,458	1,331	4,526	1,222	4,200	1,249	4,331
5. Accepted Contracts this Quarter	134	294	145	435	80	183	115	586	125	460
6. Contracts Closed this Quarter	189	546	92	341	183	420	78	380	41	139
7. New Contracts in Arbitration this Quarter	6	36	5	26	8	93	10	75	0	0
Accepted Contracts @ End of Quarter (4+5-6-7)	*1,283	*4,458	1,331	4,526	*1,222	*4,200	1,249	4,331	1,333	4,652
Accepted Contracts with claims @ End of Quarter ^a	518	2,562	546	2,589	576	2,630	559	2,441	597	2,476
8. Contracts in Arbitration @ Beginning of Quarter ^b	78	988	77	932	70	849	72	886	76	934
9. New Contracts in Arbitration this Quarter	6	36	5	26	8	93	10	75	0	0
10. Contracts with Arbitration Settlements/Awards this Quarter	7	92	12	108	6	55	6	28	1	1
Contracts in Arbitration @ End of Quarter (8+9-10)	77	932	70	849	72	886	76	934	75	933

a Accepted contracts with close-out activities in progress (ie: claim or labor compliance resolution)

Contracts in Arbitration are not included

b A Contractor may file for Arbitration 240 days after project acceptance, or within 90 days after final determinations on claims have been made. Contractors must file within 90 days after the Department makes a final determination on claims or lose opportunity for arbitration (Contractors have 180 days to file on contracts that were approved prior to January 1, 1999.)

c 02/03 and 03/04 figures updated to reflect revised or new data at the end of the current quarter.

Note: Minor B and Emergency contracts are only included in the Arbitration data

* Totals adjusted for three contracts which have not been accepted but have had Arbitration filed on them due to Termination for cause

Total \$ amount of claims at end of current quarter = \$200M

Total \$ amount filed for in arbitration at end of current quarter = \$117M



Caltrans

INTERCITY RAIL
CTC Quarterly Report - Q1 FY 04/05

	ANNUAL		
<u>## DELIVERED (VOTE)</u>	<u>PLAN</u>	<u>ACTUAL</u>	<u>% ACTUAL</u>
STIP Program	4	2	50%
STIP Time Extensions	0	0	0%
Subtotal Program Delivery	4	2	50%

(Dollars in Millions)

	ANNUAL		YTD	
<u>\$\$ DELIVERED (VOTE)</u>	<u>PLAN</u>	<u>ACTUAL</u>	<u>TOTAL</u>	<u>% DOLLARS</u>
STIP Program	\$ 12.2	\$ 10.3	\$ 10.3	84%
STIP Time Extensions	0.0	0.0	0.0	
Subtotal Program Delivery	\$ 12.2	\$ 10.3	\$ 10.3	84%

<u>## DELIVERY COMPARISON</u>	<u>FY 03/04</u>	<u>FY 04/05</u>
STIP Plan for year	11	4
STIP Delivery thru 1st Quarter	2	2

(Dollars in Millions)

<u>\$\$ DELIVERY COMPARISON</u>	<u>FY 03/04</u>	<u>FY 04/05</u>
STIP Plan for year	\$42.4	\$12.2
STIP Delivery thru 1st. Quarter	\$13.6	\$10.3

YTD is voted

APPENDIX

Appendix R/W

Status Of Major Projects With R/W for the 2004-2005 FY (Dollars in Thousands)

Original Major Projects with R/W						Cert Dates	Total Project		Current FY Totals				FY Expenditures Detail by Qtr				Comments
							Programmed Capital Amt	Total Current Project Estimate	Current FY 05 Estimate	Allocation FY	Total YTD Expenditures	% Expended	1st Qtr	2nd Qtr	3rd Qtr	4th Qtr	
Dist	Co	Rte	EA(s)	PPNO	Project Description								Actual Exp	Actual Exp	Actual Exp	Actual Exp	
03	YOL	016	0C4701	8655	INTERSECTION IMPROVEMENT	07/01/07	7,200	8,431	2,040	2,040	0	0%	0				SHOPP Safety
03	PLA	028	2A9401	4678	REHAB PAVEMENT	01/01/06	38,088	3,711	1,872	1,855	0	0%	0				SHOPP Safety
03	YUB	070	376101	0366C	IN YUBA COUNTY SO OF MARYSVILLE	06/07/02	10,000	10,000	1,348	1,348	0	0%	0				Post Cert
03	BUT	149	3822V1	0016W	NR OROVILLE - VAR LOCS	12/22/03	17,654	14,765	8,183	8,183	4,501	55%	4,501				Post Cert
04	ALA	880	2332U1	0016F	IN MILPITAS AND FREMONT	01/26/04	11,047	11,786	10,584	10,584	0	0%	0				Post Cert
04	SON	101	245401	0789A	WIDEN FREEWAY	07/09/04	4,030	6,000	1,253	1,253	0	0%	0				STIP
06	KER	058	243401	0258	AT MOJAVE	06/15/00	9,606	10,204	1,396	1,396	25	2%	25				Post Cert
06	TUL	099	490201	6368	REMOVE BRIDGE	06/01/05	5,941	5,941	5,261	5,261	0	0%	0				SHOPP Safety
07	LA	405	1178U1	0837C	HOV LANE	06/26/03	8,185	25,017	1,720	1,129	53	5%	53				Post Cert
08	SBD	210	443411	0193M	SIX LANE FREEWAY	05/21/99	0	8,490	2,919	2,919	0	0%	0				Post Cert
08	SBD	210	4437U1	0194B	SIX LANE FREEWAY	02/20/03	0	8,042	498	1,301	133	10%	133				Post Cert
08	SBD	210	443811	0195D	NEW FREEWAY	09/02/03	0	5,724	147	1,181	17	1%	17				Post Cert
10	AMA	070	049931	2130C	HWY 49 BYPASS	08/05/03	4,163	6,700	1,127	1,703	0	0%	0				Post Cert
10	MER	140	3A6601	5643	BRIDGE REPLACEMENT	07/01/06	2,237	2,680	2,041	1,998	0	0%	0				SHOPP Safety
10	MER	265	316961	0546D	NR LIVINGSTON	03/28/03	8,758	9,990	4,480	3,677	516	14%	516				Post Cert
10	MER	099	363101	0528D	4E TO 4F ON 8F R/W ALIGNMENT	05/01/05	13,314	7,631	3,897	3,897	13	0%	13				STIP
10	CAL	004	362501	0304B	IN ANGEL'S CAMP	04/01/07	6,839	6,839	1,093	2,584	131	5%	131				STIP
11	SD	052	010611	0260	4 LANE FREEWAY	10/09/05	16,583	19,804	8,811	7,600	0	0%	0				STIP
11	IMP	007	068001	0051G	CONSTRUCT 4LANE HWY	08/20/03	18,615	21,788	3,915	3,948	0	0%	0				Post Cert
11	IMP	078	167871	0021E	4 LANE EXPRESSWAY	06/26/03	0	6,633	2,014	2,072	35	2%	35				Post Cert
11	IMP	078	167881	0021F	4 LANE FREEWAY	11/01/04	20,082	14,001	1,420	1,420	0	0%	0				Hardship
11	IMP	111	199341	0044D	4 LANE EXPRESSWAY	04/11/01	6,287	10,956	1,171	1,171	6	1%	6				Post Cert
11	IMP	111	199361	0044L	4 LANE EXPRESSWAY	02/21/03	8,695	16,111	1,900	1,900	324	17%	324				Post Cert
12	ORA		0E9701	2109	D12 EQUIPMENT SERVICE CENTER	11/01/06	8,900	8,945	8,945	8,945	0	0%	0				SHOPP Safety
12	ORA	090	056209	4434	GRADE SEP	03/01/06	17,452	19,438	2,467	2,467	0	0%	0				STIP
12	ORA	405	083801	5030	WIDEN FREEWAY	09/07/00	4,923	10,986	1,030	1,874	6	0%	6				Inverse
GRAND TOTALS							248,599	280,613	81,532	83,706	5,760	7%	5,760	0	0	0	

Per CTC Res G-01-09-2.5, list of projects includes a total R/W cost greater than or equal to \$5M, and a total annual R/W cost equal to or greater than \$1M.



ENVIRONMENTAL DOCUMENT MILESTONES

CTC Quarterly Report - Q1 FY 04/05

Carry Over Milestones

	STIP			Support Only STIP			SHOPP			TOTAL
	CE	ND	EIR	CE	ND	EIR	CE	ND	EIR	
<u>04-05 Planned Notices of Preparation Carried Over from Prior Years:</u>										
02-03 FY			0			1			0	1
<u>04-05 Planned Draft Documents Carried Over from Prior Years:</u>										
01-02 FY		1	1		1	0		1	1	5
02-03 FY		1	1		1	1		1	1	6
03-04 FY		<u>2</u>	<u>1</u>		<u>0</u>	<u>1</u>		<u>5</u>	<u>4</u>	<u>13</u>
TOTAL		4	3		2	2		7	6	24
<u>04-05 Planned Final Documents Carried Over From Prior Years:</u>										
01-02 FY	0	0	0	0	0	1	0	0	0	1
02-03 FY	0	0	1	1	0	1	0	1	1	5
03-04 FY	<u>1</u>	<u>0</u>	<u>1</u>	<u>0</u>	<u>5</u>	<u>2</u>	<u>2</u>	<u>4</u>	<u>1</u>	<u>16</u>
TOTAL	1	0	2	1	5	4	2	5	2	22
<u>03-04 Planned Documents Carried to Future Years:</u>										
NOP's	0	0	0	0	0	0	0	0	0	0
DED's	0	0	0	0	1	0	0	1	1	3
PAED's	<u>1</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>5</u>	<u>0</u>	<u>0</u>	<u>4</u>	<u>1</u>	<u>11</u>
TOTAL	1	0	0	0	6	0	0	5	2	14

Notes:

"CE" - Categorical Exemptions

"ND" - Negative Declarations

"EIR" - Environmental Impact Statements

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
STIP EIR's - "2-3 FY Rollover"				PAED MS													
03-3A630	BUT	070	010.0	WIDEN TO 4 LANES, EXTEND, CONST I/C	x	E	Prior	Prior	On Sched								
05-3307U	SLO	046	032.2	CONVERT 2 LANE HWY TO 4 LANE EXPRESSWAY	x	E	Prior	Prior	On Sched								
06-44250	KER	046	007.3	2-LN CONVENTIONAL TO 4-LN CONVENTIONAL EXPRWY	s/o	E	Prior	Prior	On Sched								
07-19520	VEN	101	000.1	FREEWAY IMPROVEMENT *PROGRAMMED*	x	E	Prior	On Sched	On Sched								
10-0G130	MER	140	036.5	REPLACING BRADLEY OH BRIDGE WIDEN FROM 2 LANES TO 4 LANES.	s/o	E	Prior	Prior	On Sched								
10-41580	MER	99	000.0	4E TO 6F ON 8F R/W ALIGNMENT	s/o	E	Prior	Prior	On Sched								
				DED MS													
06-43400	TUL	65	000.0	2C TO 4E	s/o	E	Prior	Complete	Future								
10-41910	MER	152	017.0	4 LANE FREEWAY (LOS BANOS BYPASS)	s/o	E	Prior	On Sched	Future								
				NOP MS													
STIP ND's - "2-3 FY Rollover"				PAED MS													
01-29030	HUM	101	057.0	CONSTRUCT INTERCHANGE AND FRONTAGE ROADS 36/101	s/o	N	N/A	On Sched	On Sched								
04-28600	ALA	680	000.0	CONST NB HOV LANE, AUXILIARY LANES, INSTALL RAMP METERING AND WIDEN	x	N	N/A	Complete	On Sched								
05-0C650	SLO	046	055.9	2C TO 4C	s/o	N	N/A	Prior	On Sched								
06-32550	KIN	198	008.6	CONSTRUCT INTERCHANGE	s/o	N	N/A	Prior	On Sched								
06-35341	KER	046	000.0	2-LANE CONV TO 4-LANE EXPRWY	s/o	N	N/A	Prior	On Sched								
10-41570	MER	99	004.6	4E TO 6F ON 8F R/W ALIGNMENT	s/o	N	N/A	Prior	On Sched								
				DED MS													
08-35556	SBD	015	41.9	ADD N/B MIXED FLOW LANE W/AUX LANE. RECON "D" & "E" ST ICS & STODDARD	x	N	N/A	On Sched	Future								
STIP CE's - "2-3 FY Rollover"				PAED MS													
08-45661	RIV	091	000.9	RECONSTRUCT IC & CONSTRUCT AUX LANE (EB RTE 91)	x	C	N/A	N/A	Complete								
10-0E590	MER	059	015.0	WIDEN TO 4 LANES.	s/o	C	N/A	N/A	On Sched								
STIP EIR's				PAED MS													
03-33380	PLA	65	012.2	4-LN EXPWY WITH INTERSECTIONS (PDB-DSJ)	x	E	Prior	Prior	On Sched								
05-38840	SLO	101	016.0	EXTEND LOCAL STREET, CONSTRUCT BRIDGES & OPERATIONAL IMPROVEMENT	x	E	Prior	On Sched	On Sched								
09-26990	MNO	395	052.8	WIDEN SHLDRS. & CONST. PULLOUTS	x	E	Prior	Prior	On Sched								
				DED MS													
04-26400	MRN	101	023.0	WIDEN 4-LANE EXPWY TO 6-LANE FRWY FOR HOV, INCLUDING FRONTAGE RD AND	x	E	Prior	Delayed	Future								
04-26410	NAP	012	000.1	WIDEN 2-LANE CONV HWY TO 4-LANE EXPRWY	s/o	E	Prior	On Sched	Future								

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
05-31592	MON	1	098.4	CONSTRUCT NEW INTERCHANGE	s/o	E	Prior	On Sched	Future								
05-34490	SBT	156	003.3	WIDEN 2 TO 4 LANES	s/o	E	Prior	On Sched	Future								
06-43080	TUL	065	029.5	CONSTRUCT 4-L EXPRESSWAY ALONG AN EXISTING 2-LANE COUNTY ROAD	s/o	E	Prior	On Sched	Future								
07-2159A	LA	005	000.0	WIDENING AND MODIFY INTERCHANGE *POR/=21590K*TCRP APP'D 7/6/01	s/o	E	Prior	On Sched	Future								
07-22550	VEN	118	018.2	WIDEN ROADWAY *PROGRAMMED FOR PAED ONLY	s/o	E	Future	Delayed	Future								
10-0A510	SJ	132	005.8	CONSTRUCT NEW 2-LN EXPRESSWAY.	s/o	E	Prior	Delayed	Future								
11-00161	SD	054	001.9	CONSTRUCT HOV LANES	s/o	E	Prior	Delayed	Future								
12-08690	ORA	74	001.3	WIDEN EXIST 2 LANE RDWY TO 4 LANES	s/o	E	Prior	On Sched	Future								
				NOP MS													
03-44161	SAC	050	000.9	CONSTR HOV LANES (E/B AND W/B)	s/o	E	On Sched	Future	Future								
09-23770	MNO	395	117.0	REALIGN & CURVE CORRECTION	s/o	E	On Sched	Future	Future								
STIP ND's																	
				PAED MS													
02-30171	TEH	005	028.6	CONSTRUCT NB MEDIAN LANE IRDAP #8130A	x	N	N/A	On Sched	On Sched								
02-36840	SHA	044	003.6	IMPROVE CAPACITY	s/o	N	N/A	On Sched	On Sched								
02-37070	TEH	005	007.2	RECONSTRUCT INTERCHANGE	s/o	N	N/A	On Sched	On Sched								
04-12965	SON	101	013.9	WIDEN FROM 4 TO 6 LANES FOR HOV & RECONSTRUCT I/C	x	N	N/A	Complete	On Sched								
07-22050	LA	001	23.7	ROADWAY WIDENING	s/o	N	N/A	Prior	On Sched								
				DED MS													
04-28790	NAP	029	004.5	INTERSECTION IMPROVEMENTS INCLUDING UPGRADING I/S TO I/C	s/o	N	N/A	On Sched	Future								
05-0161E	MON	101	91.2	CONSTRUCT INTERCHANGES AND OPERATIONAL IMPROVEMENTS	x	N	N/A	On Sched	Future								
05-34950	MON	101	085.6	RECONSTRUCT INTERCHANGE	s/o	N	N/A	On Sched	Future								
05-4482U	SB	101	2.2	RECONSTRUCT INTERCHANGES (2) AND REPLACE CARPINTERIA CR BR	x	N	N/A	On Sched	Future								
05-46070	SB	101	014.7	CONSTRUCT DUAL ON-RAMP & AUXILIARY LANE	x	N	N/A	On Sched	Future								
05-46380	SB	101	083.4	CONSTRUCT INTERCHANGE	x	N	N/A	On Sched	Future								
06-32450	TUL	99	041.3	WIDEN 4-LANE FREEWAY TO 6-LANES	s/o	N	N/A	On Sched	Future								
06-44240	FRE	041	000.0	2-LN EXPRWY TO 4-LN EXPRWY	s/o	N	N/A	On Sched	Future								
STIP CE's																	
				PAED MS													
02-30170	TEH	5	035.1	CONSTRUCT NB MEDIAN LANE	x	C	N/A	N/A	On Sched								
02-39000	TRI	299	060.8	LEFT TURN LANE CHANNELIZATION	x	C	N/A	N/A	On Sched								
03-43601	ED	050	077.3	ADD CURB,GUTTER,SIDEWALK & BIKE LN	s/o	C	N/A	N/A	On Sched								
04-12063	NAP	029	11.6	REPLACEMENT HIGHWAY PLANTING	x	C	N/A	N/A	Complete								
05-48690	MON	68	010.8	AC OVERLAY (CAPM)	x	C	N/A	N/A	On Sched								
SHOPP EIR's - "2-3 FY Rollover"																	

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
				PAED MS													
10-3A660	MER	140	036.2	BRIDGE REPLACEMENT	x	E	Prior	Prior	On Sched								
11-00320	SD	078	001.5	CONST AUXILIARY LANE E/B	x	E	Prior	On Sched	On Sched								
12-04320	ORA	74	013.3	WIDEN RDWY	x	E	Prior	On Sched	On Sched								
				DED MS													
03-0C470	YOL	016	018.2	WIDEN SH & CONSTR LEFT TURN LANE RT TRN	x	E	Prior	On Sched	Future								
07-19920	LA	39	041.3	POCKETS, INTERSEC IMPROVEMNT	x	E	On Sched	On Sched	Future								
08-22700	SBD	18	044.2	RECONSTRUCT ROADWAY	x	E	Prior	Complete	Future								
08-37870	SBD	62	142.3	REPLACE BRIDGE & REALIGN ROADWAY	x	E	On Sched	On Sched	Future								
				REPLACE BRIDGE (SCOUR)	x	E	On Sched	On Sched	Future								
SHOPP ND's - "2-3 FY Rollover"																	
				PAED MS													
01-29610	HUM	101	089.1	REPLACE BRIDGES (SCOUR)	x	N	N/A	Prior	On Sched								
01-40960	DN	199	027.0	CURVE REALIGNMENT	x	N	N/A	Prior	Complete								
03-1A97W	COL	020	33.1	REHAB PVMNT, WIDEN, ADD PASSING LNS	x	N	N/A	Prior	On Sched								
03-29090	PLA	028	010.2	WATER QUALITY IMPROVEMENTS	x	N	N/A	On Sched	On Sched								
03-2A940	PLA	028	000.8	REHAB PAVEMENT/RECONST DRAINAGE SYS	x	N	N/A	On Sched	On Sched								
06-43050	KIN	033	000.0	AC OVERLAY AND WIDEN SHOULDERS	x	N	N/A	Prior	On Sched								
08-37700	SBD	000	000.0	CONSTRUCT TRAFFIC OPERATIONS CENTER	x	N	N/A	Prior	On Sched								
				CONST 2-LANE 40' PAVED SECTION WITH													
08-43700	SBD	138	016.8	CONTROLLED ACCESS ON NEW ALIGNMENT	x	N	N/A	Prior	Complete								
08-44970	SBD	83	000.9	REPLACE BRIDGE (SCOUR)	x	N	N/A	Prior	On Sched								
				DED MS													
01-36430	MEN	20	004.4	CULVERT REHABILITATION	x	N	N/A	On Sched	Future								
				RECONSTRUCT MAINT STA ON NEW SITE REG													
08-39860	RIV		000.0	MGR'S OFF; SUPERINT OFFICE AND	x	N	N/A	On Sched	Future								
				CONSTRUCT COMMERCIAL VEHICLE ENFORCEMENT													
11-25650	SD	188	000.0	FACILITY (CVEF)	x	N	N/A	On Sched	Future								
SHOPP CE's - "2-3 FY Rollover"																	
				PAED MS													
03-4A570	YUB	070	019.0	CONST 2-WAY LEFT-TURN LANE, WIDEN ADD	x	C	N/A	N/A	Complete								
				SHOULDERS													
07-1189C	VEN	150	011.0	RAIL UPGRADE, WIDEN *POR/=118991	x	C	N/A	N/A	Complete								
11-06500	SD	5	029.5	CONST AUXILIARY LANE S/B (PSR)	x	C	N/A	N/A	On Sched								
11-08000	SD	008	036.5	BRIDGE REHABILITATION (3 STRUCTURES)	x	C	N/A	N/A	On Sched								
SHOPP EIR's																	
				PAED MS													
04-17240	ALA	84	021.0	IMPRV HORZ & VERT CURVE ALIGNMT & WIDEN	x	E	Prior	Prior	On Sched								
				SHOULDERS													
07-24110	LA	110	22.0	CONSTR AUXILIARY LN; MODIFY RAMPS	x	E	Prior	On Sched	On Sched								
07-24120	LA	110	22.1	MODIFY AUX LN & RECONSTRUCT RAMP	x	E	Prior	On Sched	On Sched								
				DED MS													

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
01-39751	MEN	101	98.5	REALIGN ROADWAY	x	E	Prior	On Sched	Future								
04-0A840	CC	004	043.9	INSTALL MEDIAN BUFFER ZONE AND UPGRADE SHOULDERS	x	E	Prior	Delayed	Future								
04-28380	SON	116	041.8	IMPROVE VERTICAL AND HORIZONTAL CURVES AND WIDEN ROADWAY	x	E	Prior	On Sched	Future								
05-0E960	MON	001	021.3	CONSTRUCT NEW BRIDGE & ROCK SHED	x	E	Prior	On Sched	Future								
07-22330	VEN	150	12.0	RUBBERIZED AC OVERLAY	x	E	Prior	On Sched	Future								
08-49850	SBD	038	003.1	ADJ GRADE, CONST PCC GUTTERS/SDWLKS	x	E	Prior	On Sched	Future								
11-25801	SD	163	001.2	INSTALL NEW MEDIAN GUARD RAIL	x	E	Prior	On Sched	Future								
SHOPP ND's																	
				PAED MS													
01-36380	LAK	20	038.5	ROADWAY REHABILITATION	x	N	N/A	Complete	On Sched								
01-37810	MEN	128	000.0	REHABILITATE CULVERTS	x	N	N/A	On Sched	On Sched								
01-4146U	LAK	020	039.8	REALIGN CURVE	x	N	N/A	Complete	On Sched								
01-43260	LAK	020	009.4	SHOULDER WIDENING / RUMBLE STRIP	x	N	N/A	On Sched	On Sched								
01-43460	MEN	000	000.0	REPLACE MAINTENANCE STATION	x	N	N/A	On Sched	On Sched								
02-35990	SIS	97	000.0	ROADWAY REHABILITATION	x	N	N/A	On Sched	On Sched								
03-0A360	SAC	005	022.6	EVALUATE AND REHABILITATE SLAB	x	N	N/A	On Sched	On Sched								
03-0A632	NEV	080	002.5	PCC OVLY, DRAINAGE REHAB, BR REPLMT STORMWATER IMPROVEMENTS	x	N	N/A	Future	Complete								
03-1A530	NEV	020	000.0	REALIGNMENT AND WIDENING WIDEN SHOULDERS & ADD LEFT TURN LNS	x	N	N/A	Prior	On Sched								
03-2C841	SAC	000	000.0	FIRE AND LIFE SAFETY REPAIRS	x	N	N/A	Complete	On Sched								
03-2C842	SAC	000	0.0	FIRE, LIFE SAFETY, & ADA REPAIRS	x	N	N/A	Complete	On Sched								
03-2C843	SAC	000	0.0	FIRE AND LIFE SAFETY REPAIRS	x	N	N/A	Complete	On Sched								
04-0A040	SOL	012	001.2	CONSTRUCT TRUCK CLIMBING LANE	x	N	N/A	Prior	On Sched								
04-0T090	SOL	12	007.9	ROADWAY REHABILITATION	x	N	N/A	Prior	On Sched								
04-0T101	SOL	12	014.7	PAVEMENT REHABILITATION	x	N	N/A	Prior	On Sched								
05-0A550	SLO	166	042.4	REALIGN HORIZONTAL CURVES	x	N	N/A	On Sched	On Sched								
05-0F570	SB	192	002.4	CONSTRUCT UNDERGROUND PIPE DRAINAGE SYSTEM	x	N	N/A	Prior	On Sched								
05-0G410	SCR	017	9.4	SHOULDER AND LANE WIDENING, DRAINAGE & GUARDRAIL UPGRADE	x	N	N/A	On Sched	On Sched								
05-0J940	SCR	001	008.4	REPLACE CORTEN STEEL BARRIER WITH CONCRETE BARRIER	x	N	N/A	Prior	Complete								
06-49020	TUL	099	025.3	REMOVE BRIDGE	x	N	N/A	Complete	On Sched								
07-23960	LA	138	047.8	RECONSTRUCT INTERSECTION *NOT PROGRAMMED	x	N	N/A	Delayed	On Sched								
08-1A910	SBD	015	74.9	REGRADE MEDIAN & INSTALL THRIE BEAM BARRIER	x	N	N/A	Complete	On Sched								
10-1A070	MER	59	027.2	REPLACE BRIDGE (SCOUR)	x	N	N/A	Prior	On Sched								
10-1A671	AMA	088	7.1	MITIGATION/HIGHWAY PLANTING	x	N	N/A	Future	On Sched								

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
10-49900	SJ	26	015.3	REALIGN EXISTING CURVE	x	N	N/A	Prior	On Sched								
12-0G050	ORA	091	012.8	ADD FREEWAY IMPROVE SHOULDER, INCREASE ILLUMINATION AND MODIFY	x	N	N/A	Complete	On Sched								
				DED MS													
01-29314	DN	199	010.9	REPLACE BRIDGE	x	N	N/A	On Sched	Future								
01-34540	DN	101	043.6	SHOULDER WIDENING AND LEFT-TURN CHANNELIZATION	x	N	N/A	On Sched	Future								
01-36341	DN	101	005.8	ROADWAY REHABILITATION & RAISE GRADE	x	N	N/A	On Sched	Future								
01-42930	MEN	101	069.3	CURVE IMPROVEMENT	x	N	N/A	On Sched	Future								
02-0C680	SHA	005	016.9	LENGTHEN ON-RAMP	x	N	N/A	On Sched	Future								
02-38160	LAS	395	032.4	SHOULDER WIDENING AND RUMBLE STRIP	x	N	N/A	On Sched	Future								
03-2A920	PLA	089	000.0	REHAB PAVEMENT AND DRAINAGE SYSTEM ENV IMPR PROGRAM PROJECT (EIP)	x	N	N/A	On Sched	Future								
03-2A921	PLA	089	008.6	REHAB PAVEMENT AND DRAINAGE SYSTEM ENV IMPRV PROGRAM (EIP) PROJECT	x	N	N/A	On Sched	Future								
03-36690	BUT	99	008.6	BASE REPAIR, WIDEN & AC OVERLAY (HGS-LAB)	x	N	N/A	On Sched	Future								
03-4A650	PLA	080	014.3	REHABILITATE CULVERTS	x	N	N/A	On Sched	Future								
04-13157	SON	116	028.0	ROADWAY REHABILITATION	x	N	N/A	On Sched	Future								
04-17440	ALA	84	012.1	RESURFACING/WIDENING/UPGRADE BDGE	x	N	N/A	On Sched	Future								
07-1189A	VEN	150	009.6	REALIGN & IMPROVE SIGHT DISTANCE	x	N	N/A	On Sched	Future								
07-1189D	VEN	150	018.8	UPGRADE BRIDGE RAILS *POR/=118991	x	N	N/A	On Sched	Future								
07-1189F	VEN	150	028.5	REPLACE BRIDGE *POR/=118991	x	N	N/A	On Sched	Future								
07-13820	LA	047	003.6	RAIL UPGRADE, WIDEN *POR/=118991	x	N	N/A	On Sched	Future								
07-23120	LA	039	30.6	COMPLETE BRIDGE REPLACEMENT *JESPERSON/GUTIERREZ*CO*SHELVED*	x	N	N/A	On Sched	Future								
08-0C040	SBD	015	86.3	BRIDGE SCOUR MITIGATION	x	N	N/A	On Sched	Future								
08-0C340	RIV	243	0.1	REGRADE THE MEDIAN	x	N	N/A	On Sched	Future								
09-25800	INY	395	117.9	REALIGN PORTION OF SR 243	x	N	N/A	On Sched	Future								
09-31660	INY	395	008.5	RECYCLE, WIDEN SHLDRS., AC OVERLAY ED POWERS REHAB.	x	N	N/A	On Sched	Future								
10-0E030	CAL	004	044.4	ROADWAY REHABILITATION	x	N	N/A	On Sched	Future								
10-0E380	SJ	026	018.5	CURVE CORRECTION	x	N	N/A	On Sched	Future								
10-0F300	SJ	099	026.1	CURVE CORRECTION	x	N	N/A	On Sched	Future								
10-0G320	SJ	088	4.3	CONSTRUCT SINGLE CONCRETE AND THRIE BEAM MEDIAN BARRIER.	x	N	N/A	On Sched	Future								
10-1A930	MPA	49	012.0	REALIGN OFFSET INTERSECTION, WIDEN SR-88 FOR LEFT-TURN CHANNELIZATION.	x	N	N/A	On Sched	Future								
10-2A420	CAL	026	000.0	LEFT/RIGHT TURN CHANNELIZATION	x	N	N/A	On Sched	Future								
SHOPP CE's																	
02-0C910	TRI	299	21.1	CURVE IMPROVEMENT	x	C	N/A	N/A	On Sched								
02-31120	SIS	161	018.7	REPLACE BRIDGE	x	C	N/A	N/A	On Sched								

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
02-35940	LAS	395	004.6	WIDEN SHOULDERS, ADD RUMBLE STRIPS	x	C	N/A	N/A	On Sched								
02-36060	SHA	89	021.7	ROADWAY REHABILITATION	x	C	N/A	N/A	On Sched								
02-37050	SHA	299	050.7	REALIGN HIGHWAY	x	C	N/A	N/A	On Sched								
02-37500	TRI	299	036.1	CURVE CORRECTION	x	C	N/A	N/A	Complete								
02-37800	TRI	003	043.9	SCOUR & RAIL UPGRADES	x	C	N/A	N/A	On Sched								
02-38111	SIS	005	011.3	ROADWAY REHAB	x	C	N/A	N/A	On Sched								
02-38150	SIS	005	052.5	MEDIAN BARRIER	x	C	N/A	N/A	Complete								
03-0C690	PLA	080	041.7	REHABILITATE REST AREA	x	C	N/A	N/A	On Sched								
03-1A140	SAC	51	006.0	REPLACE PLANTING & UPGRD IRRIGATION	x	C	N/A	N/A	Complete								
03-1A910	SUT	099	028.6	PAVEMENT REHABILITATION	x	C	N/A	N/A	On Sched								
03-2C360	ED	049	024.0	CONSTRUCT 2-WAY LEFT TURN LANE	x	C	N/A	N/A	On Sched								
04-0A130	SCL	085	22.0	RESTORE PLANTING & UPGRADE IRRIGATION	x	C	N/A	N/A	On Sched								
04-0A230	SCL	085	22.0	REMOVE GORE AREA EXIT GUIDE SIGNS AND REPLACE WITH NEW ADVANCE GUIDE	x	C	N/A	N/A	On Sched								
04-0A810	CC	004	4.6	REMOVE GORE SIGNS AND REPLACE WITH OVERHEAD SIGNS	x	C	N/A	N/A	On Sched								
04-0A820	SON	101	2.3	REMOVE GORE SIGNS AND REPLACE WITH OVERHEAD SIGNS	x	C	N/A	N/A	On Sched								
04-0A920	SM	280	013.3	SAFETY ROADSIDE REST AREA RESTORATION	x	C	N/A	N/A	On Sched								
04-17790	ALA	880	028.2	STRUCTURE REHABILITATION	x	C	N/A	N/A	On Sched								
04-1A280	SOL	012	026.4	APPLY METHACRYLATE TO THE BRIDGE DECK, REPLACE SEAL JOINTS&ASPHALTIC	x	C	N/A	N/A	On Sched								
04-1A380	SOL	000	000.0	HIGHWAY PLANTING RESTORATION REMOVE DISEASED TREES - PHASE 1	x	C	N/A	N/A	On Sched								
04-1A480	ALA	000	0.0	REMODEL AND UPGRADE SHOP 2401	x	C	N/A	N/A	On Sched								
04-1S530	SON	001	032.3	STORM DAMAGE RESTORATION, SLIPOUT REPAIR	x	C	N/A	N/A	Delayed								
04-27051	SCL	680	0.0	UPGRD METAL BEAM BARRIER TO CONCRETE BARRIER	x	C	N/A	N/A	Complete								
04-27052	SCL	280	0.0	UPGRADE METAL BEAM MEDIAN BARRIER TO CONCRETE BARRIER	x	C	N/A	N/A	Complete								
04-44700	CC	680	000.0	WIDENING AND REHABILITATION	x	C	N/A	N/A	On Sched								
04-44790	ALA	238	000.0	ROADWAY REHABILITATION	x	C	N/A	N/A	On Sched								
05-0A460	SLO	227	010.9	REHABILITATE ROADWAY & WIDEN BRIDGE	x	C	N/A	N/A	Complete								
05-0C540	MON	001	021.9	CONSTRUCT RETAINING WALL	x	C	N/A	N/A	Complete								
05-0G770	SB	101	019.6	HWY PLANTING RESTORATION	x	C	N/A	N/A	Complete								
05-0H090	SB	101	047.9	CONSTRUCT CONCRETE MEDIAN BARRIER & SAFETY IMPROVEMENTS	x	C	N/A	N/A	Complete								
05-0J210	SLO	101	012.5	CONSTRUCT DOUBLE THRIE BEAM & MBGR	x	C	N/A	N/A	Complete								
06-44900	MAD	041	012.9	CAP-M	x	C	N/A	N/A	Complete								
06-46300	KER	058	139.0	REHAB EB AND WB SAFETY ROADSIDE REST AREAS	x	C	N/A	N/A	Complete								
07-20080	LA	170	014.9	INSTALL GUARDRAILS, STRIPES	x	C	N/A	N/A	On Sched								

Projects With Environmental Milestones

D-EA	Cty	Rte	PM	Description	CAP	ED	NOP	DED	PAED	Optimistic Schedule	Env Doc Change	Late Alternative	Unanticipated Studies	Resource Issues	Scope Change	External Reviews	Change Regulations
07-24130	LA	405	24.6	ADD AUX LANE	x	C	N/A	N/A	On Sched								
07-24440	LA	405	0.0	SLAB REPLACEMENT AND GRIND *CAP M PROJECTS ADDED BY HQ	x	C	N/A	N/A	Complete								
08-35844	SBD	038	005.1	PAVEMENT REHAB (CAPM)	x	C	N/A	N/A	Complete								
09-30070	MNO	395	032.4	REHABILITATE ROADSIDE REST FOR ADA COMPLIANCE	x	C	N/A	N/A	On Sched								
09-31450	INY	395	017.9	UPGRADE FOR ADA COMPLIANCE	x	C	N/A	N/A	On Sched								
09-31760	MNO	395	093.0	RESURFACE ROADWAY (PCAPM)	x	C	N/A	N/A	On Sched								
10-0E980	ALP	089	014.9	(CAPM)	x	C	N/A	N/A	Complete								
10-0F720	STA	099	009.9	HIGHWAY PLANTING RESTORATION	x	C	N/A	N/A	Complete								
10-0G050	SJ	099	030.7	PLACE RUMBLE STRIPS	x	C	N/A	N/A	Complete								
11-22902	IMP	098	045.0	PAVEMENT REHABILITATION/BRIDGE WIDENING	x	C	N/A	N/A	On Sched								
12-09260	ORA	405	000.3	EXTEND TRUCK ACCELERATION LANE	x	C	N/A	N/A	On Sched								
12-0C070	ORA	001	000.2	UPGRADE BRIDGE RAIL & INSTALL CONCRETE MEDIAN BARRIER	x	C	N/A	N/A	On Sched								
12-0C870	ORA	005	72.0	HWY PLANTING RESTORATION	x	C	N/A	N/A	On Sched								
12-0C983	ORA	073	16.3	PROJECT REPORT, PS&E & CONSTRUCTION REPAIR, REPLACE, MONITOR COMPOST	x	C	N/A	N/A	On Sched								
12-0C985	ORA	073	016.8	UPGRADING COMPOST STORM WATER FILTERS UNIT 780R	x	C	N/A	N/A	On Sched								
12-0C986	ORA	073	011.7	UPGRADING COMPOST STORM WATER FILTERS UNIT 506R, 604R, 785L	x	C	N/A	N/A	On Sched								
12-0F260	ORA	055	11.6	CREATE A 2% PAVEMENT CROSS SLOPE & UPGRADE THE DRAINAGE SYSTEM	x	C	N/A	N/A	Delayed								
12-0F410	ORA	055	9.4	REPLACE EXISTING SIGN STRUCTURE AND PLACE ADDITIONAL SIGNS	x	C	N/A	N/A	On Sched								
12-0F740	ORA	001	18.4	ROADWAY SAFETY LIGHTING, MODIFY TRAFFIC SIGNALS & PAVEMENT	x	C	N/A	N/A	On Sched								



SEISMIC SAFETY RETROFIT PROGRAMS CTC Quarterly Report - Q1 FY 04/05

PHASE 2 SEISMIC RETROFIT PROGRAM OF HIGHWAY BRIDGES

<u>Bridge Location</u>	<u>Number of Bridges</u>	<u>Current Status</u>	<u>Begin Construction</u>		<u>Retrofit Complete</u>		Phase 2
			<u>Planned</u>	<u>Current</u>	<u>Planned</u>	<u>Current</u>	<u>Total Cost (In Millions)</u>
Completed Contracts	1,138	Complete	Total Construction Cost Estimate				\$ 751
Contracts in Construction							
Hum-255 Humboldt Bay	3	Construction			Mid -06	Mid -06	\$ 25
Ala-84 Alameda Creek	1	Construction			Mid -04	Late -04	4
SBd-10 Colton IC	5	Construction			Mid -05	Mid -05	21
	9		Total Construction Cost Estimate				50
Contracts in Design							
Men-1 Ten Mile River	1	Design	Late -05	Late -05	Early -09	Early -09	\$ 29
Ala-80/580 Distribution (#3)	1	Design	Mid -04	Mid -04	Early -05	Early -05	15
Ala-880 High Street	2	Design	Mid -04	Mid -05	Mid -08	Mid -09	10
Ala-880 5th Ave OH	1	Design	Mid -04	Mid -04	Early -10	Early -10	19
SB-101 Hollister Ave OC	1	Design	Mid -05	Mid -05	Mid -07	Early-07	4
LA 47 Schuyler Heim	1	Design	Late -05	Late -05	Late -08	Late -08	0
Mojave River Bridge (#2)	1	Design	Mid -05	Early -06	Mid -06	Mid -07	2
	8		Total Construction Cost Estimate				\$ 79

NOTES:

---- **Early** =Jan, Feb, Mar, Apr; **Mid** = May, Jun, Jul, Aug; **Late** = Sept, Oct, Nov. Dec.

* Additional funding being provided by other programs due to other scope needs - i.e. Bridge Rehabilitation or Widening

TOLL BRIDGE SEISMIC RETROFIT PROGRAM

Toll Bridge Facility	Number of Contracts	Current Status	Begin Construction		Retrofit Complete		Total Cost	Proposed
			Planned	Current	Planned	Current	(In Millions)	Total Cost
							Approved AB 1171 Budget	(In Millions)
<u>SF-Oakland Bay (SFOBB):</u>								
-- New East Bay Span	10	UC	Early -01	Late -01	Early -04	Mid -08	\$ 2,600	Aug 04 Report \$ 5,130
WB Open to Traffic					Late-05	Late-08		2010
EB Open to Traffic					Mid -07	Late -09		2011
							Completion	2012
<u>West Bay Span, Approach</u>								
-- West Span Retrofit	8	UC	Mid -94	Mid -94	Late -03	Mid -09	\$ 700	\$ 737

Non-SFOBB Bridges

Construction Contract	12							
Benicia-Martinez	2	Complete	Mid -97	Early -98	Mid -99	Mid -02	\$ 190	\$ 180
San Mateo-Hayward	3	Complete	Mid -97	Mid -97	Late -99	Mid 00	190	165
Richmond-San Rafael	1	UC	Late -97	Late -00	Late -00	Mid -05	665	914
Carquinez (Eastbound)	1	Complete	Mid -97	Mid -98	Early -99	Early -02	125	115
Vincent Thomas	1	Complete	Mid -97	Mid -97	Early -99	Mid 00	62	59
San Diego-Coronado	4	Complete	Mid -97	Late -97	Late -99	Mid -02	105	105
Subtotal Non-SFOBB							\$ 1,337	\$ 1,538
Total Estimate**							\$ 4,637	\$ 7,405

UC = Under construction

SAS = Self Anchored Suspension

TBD = To Be Determined

YBI = Yerba Buena Island

Demo = Demolition

Planned - original milestone target dates.

** Excludes Program Contingencies

NOTES:

---- **Early** =Jan, Feb, Mar, Apr; **Mid** = May, Jun, Jul, Aug; **Late** = Sept, Oct, Nov. Dec.

Retrofit of the Westbound Carquinez Bridge is a new bridge completed in 2003 by Regional Measure 1.