

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: October 3, 2002

Prepared By:
Jim Nicholas
Chief
Division of Transportation Programming
(916) 654-4013

Reference No.: 3.2

Original Signed By:
ROBERT L. GARCIA
Chief Financial Officer
October 1, 2002

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are three projects worth \$6.3 million included in the current Voted But Not Awarded (VNA) inventory in which the projects have not been awarded for at least six months after the Commission allocated the funds. Since the last report, three projects were awarded and one new project has been added.

SUMMARY

<u>Number of Projects</u>	<u>Value in Millions</u>	<u>Cause of Delay</u>	<u>Projects District- County-Route</u>
1	3.1	Supplemental funds	04-SOL-113
1	1.3	Revisions requested by outside agencies	07-LA-405
1	1.9	Revisions to Plans and Specifications	07-LA-405
----- 3	----- \$6.3	Total	

PROJECT DETAILS

- Project #1 –04-SOL-113
 In October 2001, funds were allocated for an asphalt concrete overlay project on Route 113 in Solano County. Although the project was advertised on December 17, 2001, the bid opening was postponed to allow the Department to revise the project scope to include road base reconstruction at various locations and to revise the specifications to include a warranty for rubberized asphalt. As a result of updating the Plans and Specifications, additional funds were required. Supplemental funds were approved at the June 2002 Commission meeting under Item 79 (Ref. 2.5e.) to cover this increase. It was advertised on August 26, 2002 with a Bid Opening of September 17, 2002. Per CTC guidelines, the allocation will expire at the end of October 2002. As a result of previous delays, this project will be close to that deadline. In order to provide time to award the contract, a concurrent time extension under 2.8b is being requested to extend the contract award deadline by two months.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
04-0C6201	SOL	113	SHOPP	10/01	\$3,104

- Project #2 –07-LA-405
 In November 2001, funds were allocated for a bridge soundwall/seismic retrofit project on Route 405 in Los Angeles County. Although the project was advertised on December 17, 2001, bid opening has been postponed to allow the Department to incorporate plan revisions at the request of the Los Angeles County Metropolitan Transportation Association (LACMTA). LACMTA is developing a transit station below the bridge and requested revisions to the seismic retrofit plans to provide greater horizontal clearances for access to their transit station. An addendum has been completed and the Department is scheduling a bid opening date.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
07-0535C1	LA	405	STIP	11/01	\$1,345

New Project added since the last report

- Project #3 –07-LA-405
 In February 2002, funds were allocated for a project to construct High Occupancy Vehicle (HOV) lanes on Route 405 in Los Angeles County. Advertisement was delayed as a result of questions from the City of Inglewood. The city requested that revisions be made to the traffic handling plan and had questions regarding the use of temporary sound walls in lieu of permanent sound walls. The Department is working with the city to address their concerns. The project was advertised August 12, 2002 and bid opening is scheduled for September 26, 2002.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
07-1198U1	LA	405	STIP	02/02	\$1,859