

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: August 22, 2002

Prepared By:
Jim Nicholas
Chief
Division of Transportation Programming
(916) 654-4013

Reference No.: 3.2

Original Signed By
ROBERT L. GARCIA
Chief Financial Officer
August 1, 2002

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are five projects worth \$32.7 million included in the current Voted But Not Awarded (VNA) inventory in which the projects have not been awarded for at least six months after the Commission allocated the funds. Since the last report, three projects were awarded and one new project has been added.

SUMMARY

<u>Number of Projects</u>	<u>Value in Millions</u>	<u>Cause of Delay</u>	<u>Projects District- County-Route</u>
1	4.2	Supplemental funds	07-LA-1
1	0.4	Additional funds needed	04-ALA-80
1	1.3	Revisions requested by outside agencies	07-LA-405
2	26.8	Revisions to Plans and Specifications	03-GLE-32, 07-LA-405
----- 5	----- \$32.7	Total	

PROJECT DETAILS

- Project #1 –04-ALA-80
In June 2001, funds were allocated for a mitigation project at the Pierce Street Mini-park on Route 80 in Alameda County. Advertisement was postponed to allow the City of Albany time to finish securing their local contribution. The Alameda County Congestion Management Authority recommended use of additional RIP funding in lieu of the funds from the City of Albany. Supplemental funds for this STIP project were approved under Reference 2.5e. at the April 2002 Commission meeting. The project was advertised on July 15, 2002 and the bid opening is scheduled for August 13, 2002.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
04-181641	ALA	80	STIP	06/01	\$363

- Project #2 –04-SOL-113
In October 2001, funds were allocated for an asphalt concrete overlay project on Route 113 in Solano County. Although the project was advertised on December 17, 2001, the bid opening has been postponed to allow the Department to revise the project scope to include road base reconstruction at various locations and to revise the specifications to include a warranty for rubberized asphalt. As a result of updating the Plans and Specifications, additional funds were required. Supplemental funds were approved at the June 2002 Commission meeting under Item 79 (Ref. 2.5e.) to cover this increase. A re-advertise date has not been set.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
04-0C6201	SOL	113	SHOPP	10/01	\$3,104

- Project #3 –07-LA-405
In November 2001, funds were allocated for a bridge soundwall/seismic retrofit project on Route 405 in Los Angeles County. Although the project was advertised on December 17, 2001, bid opening has been postponed to allow the Department to incorporate plan revisions at the request of the Los Angeles County Metropolitan Transportation Association (LACMTA). LACMTA is developing a transit station below the bridge and requested revisions to the seismic retrofit plans to provide greater horizontal clearances for access to their transit station. A re-advertise date has not been set.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
07-0535C1	LA	405	STIP	11/01	\$1,345

- Project #4 –07-LA-1

In December 2001, funds were allocated using the Department's delegated authority for a guardrail upgrade project on Route 1 in Los Angeles County. The project was advertised and bids were opened on March 7, 2002. The bids came in high due to the limited construction windows for placing AC and the large number of locations requiring traffic control. The bids were rejected to allow the Department to address contractor concerns. Due to the updating of the Plans and Specifications, the project required additional funds. Supplemental funds for this project were approved under Reference 2.5e. at the July 2002 Commission meeting. The Project is scheduled for re-advertisement on August 5, 2002.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
07-206031	LA	1	SHOPP	12/01	\$2,193

New Projects added since the last report

- Project #5 –03-GLE-32

In January 2001, funds were allocated using the Department's delegated authority for a Highway Bridge Replacement and Rehabilitation Program project on Route 32 in Glenn County. The bids were rejected on May 1, 2002 due to errors found in quantities in engineer's estimate after bid opening. The Specifications were revised and the project was re-advertised on July 1, 2002. Bid opening is scheduled for August 6, 2002.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Route</u>	<u>Program</u>	<u>Mo./Yr.</u>	<u>\$1,000's</u>
03-402301	GLE	32	SHOPP	01/02	\$13,715