

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 8, 2013

Reference No.: 2.8b.(2)
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE
ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER
RESOLUTION G-06-08
WAIVER 13-02**

RECOMMENDATION:

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) approve a two month time extension for one State Highway Operation and Protection Program (SHOPP) project described below.

ISSUE:

On June 2012, the Commission allocated \$19,979,000 for one SHOPP project (Dist-PPNO 08-0224M) to rehabilitate State Route 62 in San Bernardino County. In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in June 2012 is December 31, 2012. The Department will not be able to meet the deadline for this project and is requesting a time extension for the period of contract award.

Prior to the November 2012 bid opening, the Department received several bidder inquiries. It was here that clarification of cross sections needed to be identified. Therefore an additional addendum was required, that delayed the bid opening to December 6, 2012. The cross sections were revised to add more detail to reflect site conditions. This two month time extension will allow the Department sufficient time to analyze the bids and award the project contract.

BACKGROUND:

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the State Transportation Improvement Program (STIP) Guidelines.

2.8b.(2) Time Extension / Waiver - Contract Award Waiver 13-02

Project Number	Dist-PPNO	EA	County-Route	Description	Fund Source	Allocated Amount (x \$1,000)	Allocation Date	Request	
								Months	until end of (month-yr)
1	04-0829F	4S030	Nap-128	Near Lake Hennessy, 2.8 miles east of Silverado Trail. Stabilize and reconstruct roadway and replace drainage culvert	SHOPP	\$ 1,398	06/28/12	3	Mar-2013
<p>Reason for Delay: Bids opened October 2012. Low bidder did not meet Good Faith Effort. The preliminary determination on the next low bidder is that they may also not meet Good Faith Effort. The three month time extension will allow the Department to complete analysis of the next low bidder, go to the third low bidder if necessary, and award the project.</p>									
2	08-0224M	0Q730	SBd-62	Near Yucca Valley and in Twentynine Palms, from Mesa Road to Bermuda Avenue. Rehabilitate 70 roadway lane miles. Proect will dig-out damaged pavement sections, grind, ovelay with hot mix asphalt and a rubberized hot mis asphalt wearing course.	SHOPP	\$ 19,979	06/28/12	2	Feb-2013
<p>Reason for Delay: Prior to the November 2012 bid opening, the Department received several bidder inquiries. It was here that clarification of cross sections needed to be identified. Therefore an addendum was required, that delayed the bid opening to December 6, 2012. The cross sections were revised to add more detail to reflect site conditions. The two month time extension will allow the Department sufficient time to analyze the bids and award the project contract.</p>									