

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: August 22-23, 2001

Prepared By:
Jim Nicholas
Chief
Division of Transportation Programming
(916) 654-4013

PROPOSED

Agenda Item: 3.2

Original Signed By

MARK LEJA
Acting Chief Financial Officer
August 1, 2001

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are four projects worth \$6.6 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, all three projects were awarded and four new projects have been added.

SUMMARY

<u>Number of</u> <u>Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
1	2.7	R/W clearance contested	05-SB-101
2	1.5	Delay caused by larger project	04-CC-680, 04-SF-80
1	2.4	Bids rejected	07-LA-110
-----	-----		
4	\$6.6	Total	

PROJECT DETAILS

The three projects on last month's report were awarded; four new projects are being added this month.

- Project #1 – 05-SB-101
 In December 2000, funds were allocated for a bridge replacement project on Route 101. A legal challenge by the railroad over right of way and permitting issues delayed advertisement. It is now anticipated that the project will be advertised on September 10, 2001 with bid opening on October 10, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
05-363321	SB	101	SHOPP	12/00	\$2,672

- Project #2 – 04-CC-680
 In January 2001, funds were allocated to provide a controller and loop detector as part of the larger \$260 million replacement of the Benicia Martinez bridge on Route 680 in Contra Costa County. The main contract is being funded with toll funds from the Bay Area Transportation Authority (BATA). The entire project was advertised on February 13, 2001. The bid opening was delayed to revise the specifications and is now scheduled for August 21, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-006031	CC	680	SHOPP	01/01	\$534

- Project #3 – 04-SF-80
 In January 2001, funds were allocated to provide Traffic Management Systems as part of the larger \$750 million replacement of the center portion of the San Francisco Bay Bridge on Route 80 in San Francisco County. The main contract is being funded with toll funds from the Bay Area Transportation Authority (BATA). The entire project was advertised on July 16, 2001 and the bid opening is scheduled for November 14, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-012021	ALA, SF	80	SHOPP	01/01	\$990

- Project #4 – 07-LA-110
In January 2001, funds were allocated for a rehabilitate lighting project on Route 110 in Los Angeles County. The project was advertised in January 2001 and bids opened in March 2001. All the bids were rejected when the department was unable to award the contract. The low bidder was unwilling to extend his bids for the second time to allow for a good faith effort determination on meeting the Disadvantaged Business Enterprise (DBE) goals. The project was re-advertised on July 9, 2001 and bids are scheduled to be opened on August 9, 2001.

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-141001	LA	110	SHOPP	01/01	\$2,368