

TAB 75

Reference No.: 2.8b.(2)
 January 20-21, 2016
 Attachment - **REVISED**

Time Extension/Waiver – Project Contract Award Deadline Active Transportation Program

Project #	Applicant County PPNO Project Description Reason for Project Delay	Extension Amount <i>Construction Only</i>	Allocation Date Resolution Number Number of Months Requested Extended Deadline CT Recommendation
1	City of Huntington Park Los Angeles County PPNO: 07-4936 Randolph Street Shared Use Bike/ Rails to Trails Project Study	\$400,000	06/25/2015 FATP-1415-08 6 Months 06/30/2016 Neutral
<p>The City of Huntington Park (City) is requesting a six-month extension to the period of contract award for the construction phase of the Randolph Street Shared Use Bike/Rails to Trails Project Study. The City experienced a delay due to the multi-agency coordination required.</p> <p>The project includes a study to evaluate the development of a bicycle facility that spans multiple jurisdictions. The City requires a coordinated effort with the cities of Bell, Maywood, and unincorporated Los Angeles County. The City, in its original application, miscalculated the time required for completing the study. The City plans to use a consultant to perform the study and thus requires a Request for Proposal approved by all parties. Therefore, the City is requesting a six-month extension to June 30, 2016 to award the project in a coordinated manner that incorporates all the communities involved.</p>			
2	City of Imperial Beach San Diego County PPNO: 11-1154 Elm Avenue Traffic, Pedestrian and Cycling Safety and Mobility Improvement Project	\$483,000	08/27/2015 FATP-1516-01 6 months 08/31/2016 12 Months 02/28/2017 Neutral
<p>The City of Imperial Beach (City) is requesting a 6-month 12-month extension to the period of contract award for the construction phase of the Elm Avenue Traffic, Pedestrian and Cycling Safety and Mobility Improvement project. The City experienced a delay during the Right of Way phase of the project.</p> <p>The project requires the relocation of underground gas, electrical and telecommunication utilities owned by San Diego Gas and Electric and American Telephone & Telegraph. Unfortunately, the utility companies have not provided responses to inquiries for relocation dates.</p> <p>The project requires the relocation of underground gas, electrical and telecommunication utilities owned by San Diego Gas and Electric and American Telephone & Telegraph. Unfortunately, the utility companies have not provided responses to inquiries for relocation dates. The City plans to hold meetings with the utility companies within the next month to finalize these dates. The City anticipates utility relocation to be completed in early Spring 2016. The City plans to advertise in June 2016 and award the project in August 2016. Therefore, the City is requesting a six-month extension from February 29, 2016 to August 31, 2016.</p> <p>The project requires the relocation of underground gas, electrical and telecommunication utilities owned by San Diego Gas and Electric and American Telephone & Telegraph. Unfortunately, the utility companies have not provided responses to inquiries for relocation dates and during the course of the interactions with the utility companies in the past month, the City has determined that the dates for the relocations of utilities may be delayed further. The City would like to be prepared for any unforeseen delays in the relocation and is requesting a 12-month extension to accommodate further coordination with the utility companies design and relocation of the utilities. Therefore, the City is requesting a 12-month extension from February 29, 2016 to February 28, 2017.</p>			